



Oakland Touchdown

Location: 04-Ala-80-1.6/2.7

Client Name: CalTrans

Run date 16-Feb-13

Time 6:22 PM

Daily Diary Report by Bid Item

Contract No. 04-0120L4

Diary #: 069 Const Calendar Day 936 Date: 06-Jul-2009 Monday

Inspector Name: Ghafghazi, Ben Title: Resident Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Ghafghazi, Ben Approved Date: 10-Jul-09 Status: Approved

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition Clear

Working Day ☒ If no, explain:

Diary:

Dispute

Office work

•Contractor's controlling operation this week: To DP: Service Platform Submittals / To CW: EBF1 Pier E17R Rebar/Tubes/Embeds & Soffit Rebar. Attended the safety meeting. Sherif Gurgus talked about Electrical Safety and Accident Prevention and awareness. Need to be aware of overhead and underground high voltage power lines, as well as working around cranes and other heavy equipment. Need to stay away at least 10' from OH power lines less than 50K volts and 15' away for HO power lines of greater than 50KV. Need to designate a spotter when working around power lines/ cranes. For underground, call Dig Alert (USA Underground) to locate utility lines before digging. Following the safety meeting discussed jobsite SWPPP requirements and activities. The HQ task force is scheduled to come in for CCEP inspection on 7/8/09 and 7/9/09. The site looks good. Provided an update with the staff for activities involving the District and Structures items. The contract is planning to pave the WB roadway on 7/13/09. Mehran informed the group of the need to apply for the Home storage Permit online. Will provide follow up information. Raj supervisor number is: 5108602, Unit 04-579.

•Reviewed and signed Survey request # 102, rough grade-MRDTR Sta. 12+43 to 19+22. There is a chronic issue with bootleg copies of survey requests. We are not getting the 48-hour notice required to coordinate with the survey team. Raj will bring this up with MCM.

•Reviewed and signed C-93 and Memo and CCO #117, Delete Polyester Concrete overlay, to go to MCM.

•Received an email from Ed Puchi inquiring whether we will have Executive meeting for July 8th, 2009. I responded that the meeting has been cancelled and the next meeting is on August 12, 2009.

•Sent an email to Roy Berg, CalOSHA, inviting him to contact me if he has any questions or would like to schedule a partnering meeting with MCM.

•Coordinated a raining to input CCOs into PMIV for Jonathan and Jessica of Integral Vision. A web-based training was set up for tomorrow.

