

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO 71	Suppl. No. 0	Contract No. 04 - 0120L4	Road ALA-80-1.6/2.7	FED. AID LOC.: NO FED AID
--------	--------------	--------------------------	---------------------	---------------------------

M C M CONSTRUCTION INC

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.




As resolution to NOPC #4, dated February 15, 2008, and Supplemental NOPC #4, dated February 28, 2008, MCM Construction Inc. agrees to accept 2 non-compensible working days as follows:

Non TRO Days: February 8 and 9, 2008.

This CCO resolves all issues related to NOPC #4 and Supplemental NOPC #4 and no further compensation shall be allowed.

Estimated Cost: Increase ☐ Decrease ☐ \$0.00

By reason of this order the time of completion will be adjusted as follows: 2 days

Submitted by		
Signature 	Resident Engineer BEN GHAFGHAZI	Date 10/16/08
Approval Recommended by		
Signature 	Construction Engineer Ben Ghafghazi	Date 10/16/08
Engineer Approval by		
Signature 	Construction Manager Amer Bata	Date

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by		
Signature 	(Print name and title) EDUARDO A. PUCHI, TREASURER	Date 2/2/09