

DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge Program

333 Burma Rd.
Oakland, CA 94607
(510) 622-5660, (510) 286-0550 fax



CC Myers, Inc.
51 Macalla Road
San Francisco, CA 94130

January 19, 2005

Contract No. 04-0120R4
04-SF-80-12.6, 13.2
Temporary Bypass Structure

Attn: Mr. Bob Coupe

Ref: 215-SUB.00016-02, TRN #142

Letter No. 05.03.01-000282

Subject: PMC: Piping Routing and Design, Request for CCO

Dear Mr. Coupe:

The Department hereby responds to the above referenced submittal regarding PMC's CCO request for performing additional design for the piping and routing plan.

As you may recall, the State has issued STL #71, dated 8-12-04, in regards to Submittal No. 16-2. Three months later on 11-12-04, the State issued another letter, STL #202, which reiterated the same concerns as those listed on STL #71; there was still no revised submittal received within this time frame. A follow-up meeting was held on 12-7-04 to discuss a revised design concept. CCM then submitted No. 16-3 which the State responded to on STL #256. To date, the State is awaiting a revised submittal to address previous comments.

In regards to PMC's request for additional compensation, the State cannot grant that request at this time. In all of the preceding correspondence for the piping design plan, the State has never given approval of the submittal. As such, there is no just cause for additional compensation, as it appears that the design review process continued to proceed for as long as design issues remained unresolved.

Please contact me at (510) 286-0511 for any additional questions.

Sincerely,

Gary J. Lai
Structures Representative
for
Lourdes David
Resident Engineer

cc: DQ, AB, WK, D.Adams, D.Allred
file: 5.3.1, 58.16