

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 10	Suppl. No. 0	Contract No. 04 - 0120F4	Road SF-80-13.2/13.9	FED. AID LOC.:
---------	--------------	--------------------------	----------------------	----------------

To: AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENT

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Provide a 30 (thirty) day non-compensable contract time extension for submitting a preliminary CRIP concept as provided in Section 5-1.15, "Cost Reduction Incentive Proposals", of the Special Provisions. The Contractor submitted five preliminary CRIP concepts on July 14, 2006, within the first 90 days after contract award, and is therefore entitled to said time extension.

This 30-day time extension shall be applied to the current contract completion date for each of the three phases; Phase 1, 2 and 3, as shown in Section 4, "Beginning of Work, Time of Completion and Liquidated Damages", of the Special Provisions. Furthermore, the 30-day non-compensable time extension will be applied after expiration of the number of working days measured for payment, for time related to overhead, in accordance with Section 10-1.14, "Time Related Overhead", of the Special Provisions. This 30-day time extension will also extend the completion date for Phase 1 for the purpose of incentive payment for early completion of Phase 1, as provided in Section 4, "Beginning of Work, Time of Completion and Liquidated Damages", of the Special Provisions.

It is mutually agreed the five preliminary CRIP concepts submitted on July 14, 2006, will not be accepted and further developed as CRIP's, and that no additional time extension will be considered nor granted pursuant to Section 5-1.15, "Cost Reduction Incentive Proposals", of the Special Provisions, except for the 30-day non-compensable contract time extension provided herein.

COST OF THIS CHANGE ORDER \$0.00

Estimated Cost: Increase Decrease \$0.00

By reason of this order the time of completion will be adjusted as follows: 30 days

Submitted by		
Signature <i>Gary Pursell</i>	Resident Engineer: Gary Pursell	Date 11/14/06
Approval Recommended by		
Signature <i>Gary Pursell</i>	Construction Engineer: Gary Pursell	Date 11/14/06
Engineer Approval by		
Signature <i>P. Siegenthaler</i>	(Print name and title) Peter Siegenthaler - Chief	Date 11/27/06

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by		
Signature <i>Michael Flowers</i>	(Print name and title) Michael Flowers - Project Director	Date 11.20.06