

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 13	Suppl. No. 0	Contract No. 04 - 0120F4	Road SF-80-13.2/13.9	FED. AID LOC.:
---------	--------------	--------------------------	----------------------	----------------

To: AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Extra Work at Force Account:

In accordance with Section 5-1.28, "GENERAL MIGRATORY BIRD PROTECTION" of the Contract Special Provisions, perform nesting prevention measures as authorized by the Engineer.

Labor, equipment and material approved by the Engineer, as necessary will be paid in accordance with the provisions of Section 4-1.03D, "Extra Work" of the Standard Specifications and Section 5-1.24, "Force Account Payment" of the Special Provisions.


A delay to the controlling item due to migratory birds or their nests will be considered a temporary suspension of work in accordance with the provisions in Section 8-1.05, "Temporary Suspension of Work," of the Standard Specifications. Adjustments will be made for delays that the Engineer determines are not due to the Contractor's failure to perform the provision of the contract in the same manner as for suspensions due to unsuitable weather in Section 8-1.05. If the Engineer determines that an adjustment in contract time is warranted, then an adjustment in contract time will be implemented by a Supplement to this Change Order.

Estimated cost of Extra Work at Force Account\$50,000.00


Estimated Cost: Increase Decrease \$50,000.00

By reason of this order the time of completion will be adjusted as follows: 0 days

Submitted by

Signature 	Resident Engineer: Gary Pursell	Date 9/28/06
---	---------------------------------	--------------

Approval Recommended by

Signature 	Construction Engineer: Gary Pursell	Date 9/28/06
---	-------------------------------------	--------------


Engineer Approval by

Signature 	(Print name and title) Gary Pursell - Construction Engineer	Date 9/28/06
---	--	--------------

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by

Signature 	(Print name and title) Michael D. Flowers Project Director	Date 9.28.06
---	--	--------------