

**CONTRACT CHANGE ORDER MEMORANDUM**

TO: Pete Siegenthaler, Prin. TE / Gary Pursell, P.E., Sup T.E.		FILE: E.A. 04 - 0120F4	
FROM: Gary Pursell, P.E., Sup.T.E.		CO-RTE-PM SF-80-13.2/13.9	
		FED. NO.	
CCO#: <b>34</b>	SUPPLEMENT#: <b>0</b>	Category Code: <b>CHSA</b>	CONINGENCY BALANCE (incl. this change) <b>\$100,792,393.40</b>
COST: <b>\$1,212.00</b>	INCREASE <input checked="" type="checkbox"/>	DECREASE <input type="checkbox"/>	HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
SUPPLEMENTAL FUNDS PROVIDED: <b>\$1,212.00</b>		IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Rev W2 Post Tension per Contractor ISD's		PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: <b>2490</b> Day(s)	Time Adj. This Change: <b>0</b> Day(s)	Previously Approved CCO Time Adjustments: <b>30</b> Day(s)	Percentage Time Adjusted: (including this change) <b>1</b> %
			Total # of Unreconciled Deferred Time CCO(s): (including this change) <b>6</b>

**THIS CHANGE ORDER PROVIDES FOR:**

Pursuant to Section 5-1.14, "Integrated Shop Drawings" of the Special Provisions, revise the project plans per the Contractor's proposed changes in Integrated Shop Drawings (ISD's) to reflect modifications of the Post-Tensioning embeds at the W2 Cap Beam as directed by the Engineer.


As required per Section 5-1.14, "Integrated Shop Drawings" of the Special Provisions, it is necessary to make modifications to the project plans to reflect changes to resolve conflicts encountered from the Contractor's ISD CAD models.

This work is not covered by any contract items. Therefore, payment for the Extra Work will be a Lump Sum of \$1,212.00, which can be financed from the contingency fund. A total of \$538,000.00 has been allocated in supplemental funds for this work. A detailed cost analysis is on file.

No adjustment of contract time is warranted, as this change does not affect the controlling operation.

This change order received concurrence from Gary Pursell (Resident Engineer), Rick Morrow (Structure Rep.), Ken Terpstra (Project Manager), Pete Siegenthaler (Principal Engineer), Robert Kobal (HQ Rep), Marwan Nader (Design of Record) and Wenyi Long (OSCM). Maintenance concurrence is not require for this change.

This change order was field approved by the Resident Engineer.

<b>CONCURRED BY:</b>		<b>ESTIMATE OF COST</b>	
Construction Engineer: Res. Eng., Gary Pursell, Sup. TE	Date 2/22/07	THIS REQUEST	TOTAL TO DATE
Bridge Engineer: Struct Rep, Rick Morrow, Sup TE	Date 2/20/07	ITEMS	\$0.00
Project Engineer: Design of Record, Marwan Nader,	Date 3/16/07	FORCE ACCOUNT	\$0.00
Project Manager: Proj Manager, Ken Terpstra	Date 2/9/09	AGREED PRICE	\$1,212.00
FHWA Rep.:	Date	ADJUSTMENT	\$0.00
Environmental:	Date	<b>TOTAL</b>	<b>\$1,212.00</b>
Other (specify): CT Oversight, Wenyi Long, P.E.	Date 8/28/07	<b>FEDERAL PARTICIPATION</b>	
Other (specify): Struct. Maint, Lina Ellis	Date 8/29/07	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:	Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date	FEDERAL FUNDING SOURCE	PERCENT
	4/7/09	_____	_____
		_____	_____