

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 3/22/2012 Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Kannu Balan, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
			FED. NO.	
CCO#: 37	SUPPLEMENT#: 2	Category Code: CHSA	CONTINGENCY BALANCE (incl. this change) \$118,403,086.58	
COST: \$106,359.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Paint on Non-Galvanized Cable Items			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:

Prime coat painting non-galvanized shrouds and stanchions and all appurtenant items, except for hand cable clamps, with Noxyde Plus, as specified in CCO 37 Supplement 0. Providing Contractor's consultant Candraft-Tensor, LLC (CTLLC), full compensation for additional shop drawing structural detailing related to suspender and cable bracket modifications thru September 9, 2011.

CCO 37 S0 changed the prime coat paint specifications for non-galvanized cable items from Pegalink to Noxyde Plus. This supplement will include the cost for the prime coat paint change on shrouds and stanchions, since this cost was not included in CCO 37 S0. Department authorized changes required the Contractor's detailer to modify previously approved and/or prepare new shop drawings for the suspender and cable brackets and this cost was not included in CCO 37 S1.

The total cost of this change order is \$106,359.00, which can be financed from the contingency fund. A detailed cost analysis is on file. The cumulative total of CCO 37 S0, S1, and S2 is \$701,147.00.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Ken Terpstra (Project Manager), Rich Foley (HQ Oversight), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer:	William Casey, Sup TE	Date 2/2/12	THIS REQUEST		TOTAL TO DATE
Bridge Engineer:	CT Oversight, Wenyi Long, P.E.	Date 2/2/12	ITEMS	\$0.00	\$3,170.00
Project Engineer:	District Design, Jing Chen	Date 2/9/12	FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:	Proj Manager, Ken Terpstra	Date 2/2/12	AGREED PRICE	\$0.00	\$0.00
FHWA Rep.:		Date	ADJUSTMENT	\$106,359.00	\$697,977.00
Environmental:		Date	TOTAL	\$106,359.00	\$701,147.00
Other (specify):	HQ, Rich Foley	Date 2/2/12	FEDERAL PARTICIPATION		
Other (specify):	Struct. Maint, Lina Ellis	Date 2/2/12	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:		Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:		Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:		Date	FEDERAL FUNDING SOURCE PERCENT		
					