

**CONTRACT CHANGE ORDER MEMORANDUM**

DATE: 10/14/2009

Page 1 of 1

DC-CEM-4903 (OLD HC-39 REV. 6/93) CT# 7541-3544-0

TO Pete Siegenthaler, Principal TE			FILE 04-0120F4	
FROM Gary Pursell, STE / Richard Morrow, SBE			04-SF-80-13.2/13.9	
CCO NO. <b>45</b>	SUPPLEMENT NO. <b>1</b>	CATEGORY CODE <b>CHSA</b>	CONTINGENCY BALANCE (including this change) <b>\$67,005,863.40</b>	
<b>\$50,000.00</b>			HEADQUARTERS APPROVAL REQUIRED? YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	
INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>				
SUPPLEMENTAL FUNDS PROVIDED \$			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	
CCO DESCRIPTION: Provide Additional Funds			PROJECT DESCRIPTION CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time <b>2490</b> Day(s)	Time Adj.: This Change <b>0</b> Day(s)	Previously Approved CCO Time Adjustments <b>150</b> Day(s)	Percentage Time Adjusted: (including this change) <b>6 %</b>	Total # of Unreconciled Deferred Time CCO(s): (including this change) <b>6</b>

**THIS CHANGE ORDER PROVIDES FOR:**

Providing additional funds for Ductile Iron Pipe handling and other related maintenance expenses as directed by the Engineer.

During the storage of the pipe as directed by the Engineer, it was observed that additional maintenance expenses would be incurred to protect and maintain the pipe not anticipated in the original estimate. The pipe was purchased under the original change order due to a change in the pipe material specified by the Engineer and to protect the Department from future price escalations.

Payment for this supplemental change will be at Extra Work at Force Account for an estimated amount of \$50,000.00, which can be financed from the contingency fund. This will result in a cumulative amount of \$328,930.00 for this change order. A detailed cost analysis is in the project records.

No adjustment of contract time is warranted, as this change order does not affect the controlling operation.

This change order has concurrence from Gary Pursell (Resident Engineer), Rick Morrow (Sup. Structure Rep), Rich Foley (HQ Const), Ken Terpstra (Project Manager) and Pete Siegenthaler (Principal TE). Design and Maintenance concurrences are not required for this change.

The Resident Engineer received an Issue and Approve from the Division of Construction for this Change on October 14, 2009.

CONCURRED BY:		ESTIMATE OF COST	
	DATE	THIS REQUEST	TOTAL TO DATE
CONSTRUCTION ENGINEER Res. Eng. Gary Pursell, Sup. TE	10/1/09		
SR. BRIDGE ENGINEER Struct. Rep. Rick Morrow, Sup. TE	10/1/09	ITEMS \$0.00	\$0.00
FHWA REPRESENTATIVE		FORCE ACCOUNT \$50,000.00	\$70,000.00
		AGREED PRICE \$0.00	\$0.00
		ADJUSTMENT \$0.00	\$258,930.00
PROJECT MANAGER Proj. Manager, Ken Terpstra	10/1/09	<b>TOTAL</b> \$50,000.00	\$328,930.00
OTHER (SPECIFY) HQ Liaison, Rich Foley	10/5/09	<b>FEDERAL PARTICIPATION</b>	
		<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
Prin. TE, Pete Siegenthaler	10/7/09	FEDERAL SEGREGATION (IF MORE THAN ONE FUNDING SOURCE OR P.I.P. TYPE)	
DISTRICT PRIOR APPROVAL BY		<input checked="" type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
		FEDERAL FUNDING SOURCE	PERCENT
HQ (ISSUE & APPROVE) (TO PROCEED) BY Bob Mplera	10/14/09		
RESIDENT ENGINEER SIGNATURE <i>Gary Pursell</i>	10/14/09		

CCO: 45    Suppl. No. 1    Contract No. 04 - 0120F4    Road SF-80-13.2/13.9    FED. AID LOC.:

To: **AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.  
**NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

**Extra Work at Force Account:**

Provide additional funds for Ductile Iron Pipe handling and other related maintenance expenses as directed by the Engineer.

Labor, equipment and material authorized by the Engineer, as necessary, will be paid in accordance with the provisions of Section 4-1.03D, "Extra Work" of the Standard Specifications and Section 5-1.24, "Force Account Payment" of the Special Provisions.

Estimated Cost of Extra Work at Force Account.....\$50,000.00

Estimated Cost:    Increase     Decrease     \$50,000.00

By reason of this order the time of completion will be adjusted as follows:    0

Submitted by

Signature *W. Shedd*    Resident Engineer    William Shedd for Gary Pursell, Sup.T.E.    Date 10-8-09

Approval Recommended by

Signature *Gary Pursell*    Supervising Bridge Engineer    Gary Pursell for Richard Morrow, Sup.T.E.    Date 10/8/09

Engineer Approval by

Signature *Peter Siegenthaler*    Supervising Transportation Engineer    Peter Siegenthaler, Prin.T.E.    Date 10/14/09

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

**NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.**

Contractor Acceptance by

Signature *(NOT REQUIRED)* (Print name and title)    Date