

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 1/11/2008 Page 1 of 1

TO: Pete Siegenthaler, Prin. TE / Gary Pursell, P.E., Sup T.E.			FILE: E.A. 04 - 0120F4	
FROM: Gary Pursell, P.E., Sup.T.E.			CO-RTE-PM SF-80-13.2/13.9	
FED. NO.				
CCO#: 52	SUPPLEMENT#: 0	Category Code: CHGA	CONTINGENCY BALANCE (incl. this change) \$140,246,782.24	
COST: \$50,000.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Remove Concrete Pier W2 Top Slab			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 30 Day(s)	Percentage Time Adjusted: (including this change) 1 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 0

THIS CHANGE ORDER PROVIDES FOR:

Removing existing concrete along the top slab of Pier W2 as directed by the Engineer.

Field observations have shown that the concrete at the top of the W2W and W2E columns was poured higher than what is shown in the contract plans. The excess concrete shall be removed to a grade that will allow the form work for the cap beam to be set at the correct elevation.

Payment for this work will be at Extra Work at Force Account for an estimated cost of \$50,000.00, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted, as this change order does not affect the controlling operation.

This change order received concurrences from the Project Manager and Construction Management. Maintenance and Design concurrences are not required for this change.

The Resident Engineer, a Supervisory T.E., gave the Contractor an Authority to Proceed to perform this work on November 9, 2007. A copy of this letter is in the project files.

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer:	Res. Eng., Gary Pursell, Sup. TE	Date 12/19/07	THIS REQUEST	TOTAL TO DATE	
Bridge Engineer:	Struct Rep, Rick Morrow, Sup TE	Date 12/19/07	ITEMS	\$0.00	\$0.00
Project Engineer:		Date	FORCE ACCOUNT	\$50,000.00	\$50,000.00
Project Manager:	Proj Manager, Ken Terpstra	Date 1/10/08	AGREED PRICE	\$0.00	\$0.00
FHWA Rep.:		Date	ADJUSTMENT	\$0.00	\$0.00
Environmental:		Date	TOTAL	\$50,000.00	\$50,000.00
Other (specify):	PCE, Mike Forner, Prin TE	Date 12/19/07	FEDERAL PARTICIPATION		
Other (specify):		Date	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:	Res. Eng., Gary Pursell, Sup. TE	Date 11/9/07	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:		Date	<input checked="" type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:		Date	FEDERAL FUNDING SOURCE	PERCENT	
<i>Gary Pursell</i> 01/16/08					