

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 54	Suppl. No. 0	Contract No. 04 - 0120F4	Road SF-80-13.2/13.9	FED. AID LOC.:
---------	--------------	--------------------------	----------------------	----------------

To: **AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENT**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Extra Work at Force Account:

Remove and dispose of additional buried man-made objects as directed by the Engineer. All work shall be performed in accordance with the contract documentation.

Payments for Extra Work at Force Account authorized by the Engineer, as necessary, will be paid in accordance with the provisions of Section 4-1.03D, "Extra Work" of the Standard Specifications and Section 5-1.24, "Force Account Payment" of the Special Provisions.

Consideration of a time adjustment regarding Extra Work at Force Account will be deferred until completion of the work specified herein. Determination of a commensurate time adjustment will be made in accordance with Section 10-1.13, "PROGRESS SCHEDULE (CRITICAL PATH METHOD)" and Section 10-1.14, "TIME-RELATED OVERHEAD" of the Special Provisions, as well as Section 8-1.07, "LIQUIDATED DAMAGES", of the Standard Specifications.

Estimated cost of Extra Work at Force Account\$100,000.00

Extra Work at Lump Sum:

Remove and dispose of buried concrete object, referenced in ABF-CAL-LTR-000316, located on Yerba Buena Island at Pier W2. This work shall be in accordance with Section 19-1.04, "Removal and Disposal of Buried Man-Made Objects," of the Standard Specifications.

For this work, the contractor will be paid the sum of \$26,024.00. This sum constitutes full compensation, including markups, for this change.

It has been determined in accordance with Section 10-1.13, "PROGRESS SCHEDULE (CRITICAL PATH METHOD)," of the Special Provisions that no adjustment of time is warranted for this work.


Estimated cost of Extra Work at Lump Sum\$26,024.00

Estimated Cost: Increase Decrease \$126,024.00

By reason of this order the time of completion will be adjusted as follows: Deferred


Submitted by		
Signature 	Resident Engineer Darryl Schram, STE, for Gary Pursell, RE	Date 12/4/07

Approval Recommended by		
Signature 	Supervising Bridge Engineer Richard Morrow, P.E., Sup. BE	Date 12/5/07

Engineer Approval by		
Signature 	Supervising Transportation Engineer Gary Pursell, P.E., Sup. TE	Date 01/02/08

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as may otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by		
Signature 	(Print name and title) Michael D. Flowers Project Director	Date 12-12-07