

CONTRACT CHANGE ORDER MEMORANDUM

DC-CEM-4903 (OLD HC-39 REV. 6/93) CT# 7541-3544-0

DATE: 3/16/2010

Page 1 of 1

TO Pete Siegenthaler, Principal TE			FILE 04-0120F4
FROM Gary Pursell, STE / Richard Morrow, SBE			04-SF-80-13.2/13.9
CCO NO. 64	SUPPLEMENT NO. 0	CATEGORY CODE CHPA	CONTINGENCY BALANCE (including this change) \$8,014,909.40
\$0.00 INCREASE <input type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? YES <input type="checkbox"/> NO <input checked="" type="checkbox"/>
SUPPLEMENTAL FUNDS PROVIDED \$			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>
CCO DESCRIPTION: Tower Strut Facade and Cross Bracing			PROJECT DESCRIPTION CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE
Original Contract Time 2490 Day(s)	Time Adj.: This Change 0 Day(s)	Previously Approved CCO Time Adjustments 227 Day(s)	Percentage Time Adjusted: (including this change) 9 %
			Total # of Unreconciled Deferred Time CCO(s): (including this change) 6

THIS CHANGE ORDER PROVIDES FOR:

- Modifying tower strut facade by relocating access holes and increasing plate size.
- Clarifying diameter of hole located in cross-bracing flanges and boss plates.
- Correcting fillet weld specified between rolled sections and diaphragm plates.

Tower strut facade access holes will be relocated to avoid conflicts with other tower elements and plate size shall be increased to accommodate fillet weld. Additional Contractor requested information needed to clarify cross-bracing flange and boss plate hole diameter. Fillet weld callouts errors, between rolled sections and diaphragm plates, require plan sheet corrections. This change resolves Contractor RFI's 71R0, 71R1, 183R0, 316R0, 316R1 and 1023.

This work is not covered by any contract items. Therefore, payment for this work will be at Adjustment of Compensation at Lump Sum for the amount of \$400,000.00. Since the cost, of \$400,000.00 in this change, is included in Contract Change Order 108 Supplement 1 (CCO 108S1) Claim Settlement Report No. 1 resolution costs the net payment in this change order is zero.

A determination of the delay in completion of the contract due to work specified by this change order, has been made in CCO 108S1 and is part of the Claims Settlement Report (CSR) No. 1 for this project. Therefore, no adjustment of time is warranted by reason of this change order.

This change order received concurrence from Gary Pursell (Resident Engineer), Rick Morrow (Sup. Structure Rep), Peter Siegenthaler (Principal TE), Rich Foley (HQ Oversight), Ken Terpstra (Project Manager), Richard Land (Chief Engineer), Jon Tapping (HQ Coordinator), Tony Anziano (Toll Bridge Program Manager), Brian Maroney (Project Engineer), Marwan Nader (Design of Record), Wenyi Long (Design Oversight), and Lina Ellis (Structure Maintenance).

Claims Settlement Report (CSR) No. 1, for this project, revises the authority to "Issue and Approve" the changes listed in CCO 108S1 Appendices A & B. The authority to "Issue and Approve" the changes listed in Appendices A & B for the values of time and money contemplated therein has been delegated to the District for approval and approval of each of these change orders by the Headquarters CCO Desk will not be required. Since this change order is included in CCO 108S1 no Headquarters CCO Desk "Issue and Approve" is required, a copy of CCO 108S1 is attached for reference.

CONCURRED BY:		ESTIMATE OF COST	
CONSTRUCTION ENGINEER Res. Eng. Gary Pursell	DATE 12/21/09	THIS REQUEST	TOTAL TO DATE
SR. BRIDGE ENGINEER Rick Morrow	DATE 12/21/09	ITEMS	\$0.00
FHWA REPRESENTATIVE	DATE	FORCE ACCOUNT	\$0.00
		AGREED PRICE	\$0.00
		ADJUSTMENT	\$0.00
PROJECT MANAGER Proj. Manager, Ken Terpstra	DATE 12/21/09	TOTAL	\$0.00
OTHER (SPECIFY) Chief Engineer, Richard Land	DATE 12/21/09	FEDERAL PARTICIPATION	
		<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE	
		<input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
PCE, Peter Siegenthaler, Prin TE	DATE 12/21/09	FEDERAL SEGREGATION (IF MORE THAN ONE FUNDING SOURCE OR P.I.P. TYPE)	
DISTRICT PRIOR APPROVAL BY	DATE	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
HQ (ISSUE & APPROVE) (TO PROCEED) BY Bob Molera (ISSUE & APPROVE)	DATE 12/31/09	FEDERAL FUNDING SOURCE	PERCENT
RESIDENT ENGINEER SIGNATURE <i>Bob Molera</i>	DATE 3/16/10		