

**CONTRACT CHANGE ORDER MEMORANDUM**

TO: Pete Siegenthaler, Prin TE /		FILE: <b>E.A.</b> 04 - 0120F4		
FROM: Gary Pursell, Sup. TE		<b>CO-RTE-PM</b> SF-80-13.2/13.9		
		<b>FED. NO.</b>		
CCO#: <b>66</b>	SUPPLEMENT#: <b>0</b>	Category Code: <b>CHSA</b>	CONTINGENCY BALANCE (incl. this change) <b>\$33,637,102.40</b>	
COST: <b>\$0.00</b>		INCREASE <input type="checkbox"/> DECREASE <input type="checkbox"/>		HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
SUPPLEMENTAL FUNDS PROVIDED: <b>\$0.00</b>		IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		
<b>CCO DESCRIPTION:</b> Caulking		<b>PROJECT DESCRIPTION:</b> CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE		
Original Contract Time: <b>2490</b> Day(s)	Time Adj. This Change: <b>0</b> Day(s)	Previously Approved CCO Time Adjustments: <b>227</b> Day(s)	Percentage Time Adjusted: (including this change) <b>9</b> %	Total # of Unreconciled Deferred Time CCO(s): (including this change) <b>6</b>

**THIS CHANGE ORDER PROVIDES FOR:**

Changing silicone caulking specified to polysulfide or polyurethane caulking at painted structural steel areas. In order to implement this change the fourth paragraph of Section 10-1.59 "STEEL STRUCTURES," subsection "FABRICATION," subsection "Bolted Sections" of the Special Provisions shall be revised along with deleting reference to silicone on plan sheets as shown and included with the change order.

METS informed the Division of Construction and the Designers of Record that paint will not adhere to the silicone caulk specified in the contract documentation. Therefore all parties concurred that silicone caulking, applied at painted structural steel areas, shall be changed to polysulfide or polyurethane. A non-silicon type sealing compound, polysulfide or polyurethane caulking, shall comply with July 1999 Standard Specifications, Section 59-2.12 "Painting" which requires conformance to the requirements of Federal Specification TT-S-230, Type II or other approved material.


Since the cost, of \$100,000.00 in this change, is included in Contract Change Order 108 Supplement 1 (CCO 108S1) Claim Settlement Report No. 1 resolution costs the net payment in this change order is zero.

A determination of the delay in completion of the contract due to work specified by this change order, has been made in CCO 108S1 and is part of the Claims Settlement Report (CSR) No. 1 for this project. Therefore, no adjustment of time is warranted by reason of this change order.

This change order received concurrences from Gary Pursell (Resident Engineer), Rick Morrow (Structure Rep.), Patrick Treacy (HQ Liaison), Mike Forner (Principal Engineer), Marwan Nader (Design of Record), Lina Ellis (OSMI Oversight) and Ken Terpstra (Project Manager).

Claims Settlement Report (CSR) No. 1, for this project, revises the authority to "Issue and Approve" the changes listed in CCO 108S1 Appendices A & B. The authority to "Issue and Approve" the changes listed in Appendices A & B for the values of time and money contemplated therein has been delegated to the District for approval, therefore approval of this change order by the Headquarters CCO Desk will not be required. Since this change order is included in CCO 108S1 no Headquarters CCO Desk "Issue and Approve" is required, a copy of CCO 108S1 is attached for reference

**CONTRACT CHANGE ORDER MEMORANDUM**

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer:	Res. Eng., Gary Pursell, Sup. TE	Date 7/28/08		THIS REQUEST	TOTAL TO DATE
Bridge Engineer:	Struct Rep, Rick Morrow, Sup TE	Date 7/28/08	ITEMS	\$0.00	\$0.00
Project Engineer:	Design of Record, Marwan Nader,	Date 2/28/08	FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:	Proj Manager, Ken Terpstra	Date 12/8/08	AGREED PRICE	\$0.00	\$0.00
FHWA Rep.:	PCE, Michael Forner	Date 7/29/08	ADJUSTMENT	\$0.00	\$0.00
Environmental:	HQ, Patrick Treacy	Date 7/29/08	TOTAL	\$0.00	\$0.00
Other (specify):		Date	FEDERAL PARTICIPATION		
Other (specify):	Struct. Maint, Lina Ellis	Date 10/16/08	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:		Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:	HQ Bob Molera	Date 12/31/09	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:		Date 6/23/10	FEDERAL FUNDING SOURCE	PERCENT	
			_____	_____	
			_____	_____	