

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 72 Suppl. No. 0 Contract No. 04 - 0120F4 Road SF-80-13.2/13.9 FED. AID LOC.:

To: AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Adjustment of Compensation at Lump Sum:

Modify cable band stanchions, messenger cable, and messenger cable attachments.

The following revised plan sheets detail the changes addressed in this change order: 261R1, 261S1, 261S2, 261S3, 261S6, 261S7, 266R1, 752R2, 809R1, 812R1, 813R4, 813S1, 813S2R3, 813S3R2, 813S4, 813S5, 814R4, 814S1R1, and 815R2 (of 1204) as shown on sheets 2 through 20 of this change order.

This change order resolves the costs associated with Contractor Request for Information (RFI) numbers 270, 1237, 1433, 1456R0, 1456R1, 1568R0, 1568R1, 1907R2, 2404R0, and 2404R1 with respect to changes listed above.


For this work, the Contractor will receive a lump sum price of \$688,678.00. This sum constitutes full and complete compensation for furnishing all labor, material, tools and incidentals including all markups by reason of this change.

Adjustment of Compensation at Lump Sum..... \$688,678.00


Any electrical and painting shown on these plan sheets will be addressed in a separate change order.

Estimated Cost: Increase Decrease \$688,678.00

By reason of this order the time of completion will be adjusted as follows: 0 Days

Submitted by
Signature  Resident Engineer
Darryl Schram, Senior T.E. Date 7/18/12

Approval Recommended by
Signature  Supervising Transportation Engineer
William Casey, Supervising T.E. Date 7/19/12

Engineer Approval by
Signature  Supervising Transportation Engineer
William Casey, Supervising T.E. Date 7-27-12

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by
Signature  (Print name and title) Date
BRIAN A. PETERSEN - PROJECT DIRECTOR 25 JUL 12