

**CONTRACT CHANGE ORDER**

Change Requested by: Engineer

CCO: 84    Suppl. No. 0    Contract No. 04 - 0120F4    Road SF-80-13.2/13.9    FED. AID LOC.:

To: **AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

**Extra Work At Agreed Lump Sum:**

ITEM 1.

Reimburse ABF for engineering time necessary to investigate using load cells or calibrated jacks to accurately weigh completed box girder segments at the fabrication site prior to shipping

Extra Work at Agreed Lump Sum..... \$10,000.00

ITEM 2.

The items identified above in this change order have been paid as part of CCO 108S1 resolution. Therefore, the amount due under this change order will be adjusted by the amount paid under CCO 108S1 to prevent a double payment. Total amount paid under CCO 108S1, and to be credited to this change, is \$10,000.00.

Adjustment of Compensation at Lump Sum Price..... <\$10,000.00>

**CHANGE ORDER COST AND TIME SUMMARY**

(ITEM 1) Extra work at agreed lump sum pursuant to this change order	\$10,000.00
(ITEM 2) Amount paid under CCO 108S1 for this change order	<\$10,000.00>
<b>Total net pay for this change order</b>	<b>\$0.00</b>

There is no time adjustment pursuant to this extra work.

Estimated Cost:    Increase     Decrease     \$0

By reason of this order the time of completion will be adjusted as follows:    0 days

Submitted by			
Signature		Resident Engineer	Date 7-6-10
		Kannu Balan, Senior T.E.	

Approval Recommended by			
Signature		Supervising Bridge Engineer	Date 7/6/10
		Brian Boal, Sup. B.E.	

Engineer Approval by			
Signature		Supervising Transportation Engineer	Date 7/12/10
		Gary Pursell, Sup. T.E.	

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by			
Signature		(Print name and title)	Date 7-8-10
		Michael D. Flowers	
		Project Director	