

CONTRACT CHANGE ORDER MEMORANDUM

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9
CCO#: 93 SUPPLEMENT#: 1 Category Code: CHPT			FED. NO.
COST: \$10,761.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			CONTINGENCY BALANCE (incl. this change) \$107,526,588.58
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			HEADQUARTERS APPROVAL REQUIRED? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
CCO DESCRIPTION: Tower Head Louver Cover Shrouds			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %
			Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:


Relocating dehumidification openings and mounting plates, modifying padeyes, and adding louver cover shrouds, as specified in CCO 93 Supplement 0.

CCO 93 S0 made modifications to the Tower Head. This supplement will include the cost for adding louver shrouds over the dehumidification louver covers in the Tower Head locations to protect them from wind damage, since this cost was not included in CCO 93 S0.

The total cost of this change order is \$9,320.00 lump sum and \$1,441 increase in contract items for a total of \$10,761.00, which can be financed from the contingency fund. A detailed cost analysis is on file. The cumulative total of CCO 93 S0 and CCO 93 S1 is \$768,324.00.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Ken Terpstra (Project Manager), Rich Foley (HQ Oversight), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer:	William Casey, Sup TE	Date	9/6/11	THIS REQUEST	TOTAL TO DATE
Bridge Engineer:	CT Oversight, Wenyi Long, P.E.	Date	8/30/11	ITEMS	\$1,441.00
Project Engineer:	District Design, Jing Chen	Date	8/30/11	FORCE ACCOUNT	\$0.00
Project Manager:	Proj Manager, Ken Terpstra	Date	9/8/11	AGREED PRICE	\$0.00
FHWA Rep.:		Date		ADJUSTMENT	\$9,320.00
Environmental:		Date		TOTAL	\$10,761.00
Other (specify):	HQ, Rich Foley	Date	9/6/11	FEDERAL PARTICIPATION	
Other (specify):	Struct. Maint, Lina Ellis	Date	8/29/11	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:		Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:		Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:		Date	6/6/12	FEDERAL FUNDING SOURCE	PERCENT