

**CONTRACT CHANGE ORDER MEMORANDUM**

DATE: 12/19/2012 Page 1 of 1

TO: Tony Anziano, Program Manager /		FILE: E.A. 04 - 0120F4		
FROM: Darryl Schram, Senior TE		CO-RTE-PM SF-80-13.2/13.9		
CCO#: 94		SUPPLEMENT#: 1	Category Code: CHSA	CONTINGENCY BALANCE (incl. this change): \$99,928,521.27
COST: \$0.00		INCREASE <input type="checkbox"/> DECREASE <input type="checkbox"/>		HEADQUARTERS APPROVAL REQUIRED? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
SUPPLEMENTAL FUNDS PROVIDED: \$0.00		IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		
<b>CCO DESCRIPTION:</b> Painting Specification Change		<b>PROJECT DESCRIPTION:</b> CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE		
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

**THIS CHANGE ORDER PROVIDES FOR:**

Revising Special Provisions Section 10-1.66, "CLEAN AND PAINT SIGN STRUCTURES."

Contract Change Order (CCO) 94S0 painted exposed steel with a galvanized finish to match the bridge, and applied non-skid to Tower elevations 18.0 m to 77.0 m. This supplement revises Special Provisions Section 10-1.66, "Clean and Paint Sign Structures," because it specifies using a latex paint system which conflicts with the overall bridge painting requirement specified in Section 10-1.69, "Clean and Paint Structural Steel." The revision to the specification will ensure that only one cleaning and painting specification is used, simplifying future painting and maintenance by eliminating a conflicting painting specification and standardizing the procedures for cleaning and painting steel.

This change order modifies Bid Item No.: 77 (S) "CLEAN AND PAINT STRUCTURAL STEEL."

Payment for this work will be \$0.00 lump sum. The cumulative total of CCO 94 S0 and S1 is \$600,830.00.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Ken Terpstra (Proj. Manager), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

<b>CONCURRED BY:</b>		<b>ESTIMATE OF COST</b>	
Construction Engineer: William Casey, Sup TE	Date 7/27/12	THIS REQUEST	TOTAL TO DATE
Bridge Engineer: CT Oversight, Wenyi Long, P.E.	Date 8/1/12	ITEMS	\$0.00
Project Engineer: District Design, Jing Chen	Date 8/1/12	FORCE ACCOUNT	\$0.00
Project Manager: Proj Manager, Ken Terpstra	Date 8/29/12	AGREED PRICE	\$600,830.00
FHWA Rep.:	Date	ADJUSTMENT	\$0.00
Environmental:	Date	<b>TOTAL</b>	\$0.00
Other (specify): HQ, Rich Foley	Date 8/1/12	<b>FEDERAL PARTICIPATION</b>	
Other (specify): Struct. Maint, Lina Ellis	Date 8/1/12	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:	Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date	FEDERAL FUNDING SOURCE	PERCENT
	12/19/12	_____	_____
		_____	_____