

CONTRACT CHANGE ORDER MEMORANDUM

TO: Pete Siegenthaler, Prin TE /			FILE: E.A. 04 - 0120F4	
FROM: Kannu Balan, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
FED. NO.				
CCO#: 95	SUPPLEMENT#: 1	Category Code: FHBB	CONTINGENCY BALANCE (incl. this change) \$63,987,442.40	
COST: \$16,716.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Detailing for Various Changes			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 227 Day(s)	Percentage Time Adjusted: (including this change) 9 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 6

THIS CHANGE ORDER PROVIDES FOR:

Fully resolving Contractor submitted Request for Change Orders (RFCO) 35. Resolution to this item is achieved by providing additional merited compensation for Tensor Engineering detailing cost included in RFCO 35 but not captured in Contract Change Order No. 95.

The memorandum for Contract Change Order No. 95 inadvertently stated that RFCO 35 would be fully resolved. However, the detailing costs for several of the CTLLC change orders included in RFCO 35 were explicitly excluded from the cost agreement in CCO 95 since the work was still ongoing.

This supplemental CCO provides full compensation for the items listed in the CCO and thereby fully resolves RFCO 35.

Tensor Engineering performs shop drawing detailing of project plan sheets for use by the Contractor's fabricators. Throughout the duration of the project numerous Department authorized changes have been issued with an Authority to Proceed. These Department authorized changes require the Contractors detailer to modify previously approved and/or prepare new shop drawings.


This work is not covered by any contract items. Therefore, payment for this work will be at Adjustment of Compensation at Lump Sum Price for the amount of \$16,716.00. A detailed cost analysis is included in the project files.

Contract Change Order 95 Supplement 0, was included in Contract Change Order 108 Supplement 1 Claim Settlement Report No. 1 resolution cost and was issued with zero payment.

No adjustment of time is warranted by reason of this change since this change does not affect the controlling operation.

This change order received concurrence from Peter Siegenthaler (Principal TE), Rich Foley (HQ Oversight) and Ken Terpstra (Project Manager). Design and Maintenance concurrence is not required for this change order.

CONTRACT CHANGE ORDER MEMORANDUM

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer:		Date		THIS REQUEST	TOTAL TO DATE
Bridge Engineer:		Date	ITEMS	\$0.00	\$0.00
Project Engineer:		Date	FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:	Proj Manager, Ken Terpstra	Date	AGREED PRICE	\$0.00	\$0.00
FHWA Rep.:		Date	ADJUSTMENT	\$16,716.00	\$16,716.00
Environmental:		Date	TOTAL	\$16,716.00	\$16,716.00
Other (specify):	PCE, Pete Siegenthaler, Prin TE	Date	FEDERAL PARTICIPATION		
Other (specify):	HQ, Rich Foley	Date	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:		Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:		Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:		Date	FEDERAL FUNDING SOURCE	PERCENT	
		9-22-10	_____	_____	
			_____	_____	
			_____	_____	