

**CONTRACT CHANGE ORDER**

Change Requested by: Engineer

CCO: 115 Suppl. No. 0 Contract No. 04 - 0120F4 Road SF-80-13.2/13.9 FED. AID LOC.:

To: AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

**NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

**Extra Work at Force Account:**

In conjunction with Section 10-1.69, "CLEAN AND PAINT STRUCTURAL STEEL," subsection "COATING A490M BOLTS," of the contract special provisions, develop a test program to establish nut overtapping and Dacromet coating thickness on A490 bolt fastener assemblies as directed by the Engineer. This work includes, but is not limited to, the following:

- Developing a test program
- Procuring fastener assemblies with various Dacromet and overlap conditions
- Performing various tests on the fastener assemblies
- Report the results to the Engineer

Payments authorized by the Engineer, as necessary, will be paid in accordance with the provisions of Section 4-1.03D, "Extra Work" of the Standard Specifications and Section 5-1.24, "Force Account Payment" of the Special Provisions.


Consideration of a time adjustment will be deferred until completion of the work specified herein. Determination of a commensurate time adjustment will be made in accordance with Section 10-1.13, "PROGRESS SCHEDULE (CRITICAL PATH METHOD)" and Section 10-1.14, "TIME-RELATED OVERHEAD" of the Special Provisions, as well as Section 8-1.07, "LIQUIDATED DAMAGES", of the Standard Specifications.

Estimated cost of Extra Work at Force Account .....\$250,000.00


Estimated Cost: Increase ☒ Decrease ☐ \$250,000.00

By reason of this order the time of completion will be adjusted as follows: Deferred


Submitted by

Signature  Resident Engineer Mark Woods for Gary Pursell, Sup.T.E. Date 29 June 2009

Approval Recommended by

Signature  Supervising Bridge Engineer Richard Morrow, Sup.T.E. Date 6/29/09


Engineer Approval by

Signature  Supervising Transportation Engineer Peter Siegenthaler, Prin.T.E. Date 7/2/09

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by

Signature  (Print name and title) Michael D. Flowers Date 6-30-09  
Project Director