

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 9/30/2010 Page 1 of 2

TO: Pete Siegenthaler, Prin TE /			FILE: E.A. 04 - 0120F4	
FROM: Kannu Balan, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
FED. NO.				
CCO#: 119	SUPPLEMENT#: 0	Category Code: CFSB	CONTINGENCY BALANCE (incl. this change) \$10,127,000.00	
COST: \$0.00 INCREASE <input type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Misc Metal QC			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 1

THIS CHANGE ORDER PROVIDES FOR:

Revising the third paragraph of Special Provisions Section 8-3.01 "WELDING," subsection "WELDING QUALITY CONTROL," to clearly define miscellaneous metal items and reduce non-applicable Welding Quality Control (WQC) requirements for miscellaneous metal.

Special Provisions subsection Welding Quality Control identifies "miscellaneous metal," but does not clearly identify what constitutes miscellaneous metal. There are numerous references to miscellaneous metal throughout the Special Provisions, which require direct references and others that should not be referenced. Also, non-applicable WQC specification requirements will be excluded for "miscellaneous metal." This change is needed to clarify the definition of "miscellaneous metal" items and the application of WQC requirements.

The Contractor requested this change to clarify Welding Quality Control requirements for non-ancillary structure work. The Department would like to agree to this change, as it is for non-ancillary structure work (miscellaneous metal) that does not require the same level of welding quality control as structural steel.

This change order resolves the costs associated with Contractor Request For Information (RFI) number 1675R0 and Request for Change (RFC) number 31 with respect to changes listed above.

Since the cost for these change order items has been included in Contract Change Order 160 (CCO 160) resolution costs, the net payment in this change order is zero.

A determination of the delay in completion of the contract due to work specified by Contract Change Order 119, has been made in CCO 160. Therefore, no adjustment of time is warranted by reason of this change order.


This change order has received concurrence from Gary Pursell (Resident Engineer), Rick Morrow (Structure Rep), Ken Terpstra (Project Manager), Rich Foley (HQ Liaison), Sang Le (METS), Marwan Nader (Design of Record), Wenyi Long (OSCI), and Peter Siegenthaler (Principal Engineer). Maintenance concurrence is not required for this change.

CONTRACT CHANGE ORDER MEMORANDUM

EA: 0120F4 CCO: 119 - 0

DATE: 9/30/2010

Page 2 of 2

CONCURRED BY:				ESTIMATE OF COST		
Construction Engineer:	Res. Eng., Gary Pursell, Sup. TE	Date	6/5/09	THIS REQUEST		TOTAL TO DATE
Bridge Engineer:	Struct Rep, Rick Morrow, Sup TE	Date	6/5/09	ITEMS	\$0.00	\$0.00
Project Engineer:	CT Oversight, Wenyi Long, P.E.	Date	6/30/09	FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:	Proj Manager, Ken Terpstra	Date	6/22/09	AGREED PRICE	\$0.00	\$0.00
FHWA Rep.:	HQ, Rich Foley	Date	7/1/09	ADJUSTMENT	\$0.00	\$0.00
Environmental:	Design of Record, Marwan Nader,	Date	6/30/09	TOTAL	\$0.00	\$0.00
Other (specify):	PCE, Pete Siegenthaler, Prin TE	Date	7/1/09	FEDERAL PARTICIPATION		
Other (specify):	METS, Sang Lee	Date	6/18/09	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:		Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:		Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:			Date	FEDERAL FUNDING SOURCE PERCENT		
			10/5/10			