

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 7/1/2010

Page 1 of 1

TO: Pete Siegenthaler, Prin TE /			FILE: E.A. 04 - 0120F4	
FROM: Gary Pursell, Sup. TE			CO-RTE-PM SF-80-13.2/13.9	
			FED. NO.	
CCO#: 125	SUPPLEMENT#: 0	Category Code: CHPC	CONTINGENCY BALANCE (incl. this change) \$79,642,099.40	
COST: \$27,800.00			INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
CCO DESCRIPTION: Cable Dehumidification			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 227 Day(s)	Percentage Time Adjusted: (including this change) 9 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 6

THIS CHANGE ORDER PROVIDES FOR:

Performing an outline design for the inclusion of the Main PWS Cable in the dehumidification system.

The Contractor submitted a proposal to design, furnish, and install a dehumidification system inside the OBG and tower in exchange for eliminating all field touch up inside the dehumidification areas. This dehumidification system was expected to result in significant savings in bridge maintenance costs. In order for the Department to make a decision on the Contractor's proposal, the Department requested to have a design study done for the Main PWS Cable. Eventually the Department decided not to pursue the proposal by the Contractor. This CCO compensates the Contractor for the cost incurred for the design study for the Main PWS Cable dehumidification system.

This change order fully resolves the Contractor's Request for Change Order (RFCO) number 72 with respect to changes listed above.

The total cost of this change order is \$27,800.00, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted, as this change order does not affect the controlling operation.

This change order will obtain concurrences from Gary Pursell (Resident Engineer) and Wenyi Long (Design Oversight). Maintenance concurrence is not required for this change.

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer:	Res. Eng., Gary Pursell, Sup. TE	Date	THIS REQUEST		TOTAL TO DATE
Bridge Engineer:	Struct Rep, Rick Morrow, Sup TE	Date <i>7/9/10</i>	ITEMS	\$0.00	\$0.00
Project Engineer:	CT Oversight, Wenyi Long, P.E.	Date <i>7/07/10</i>	FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:		Date	AGREED PRICE	\$27,800.00	\$27,800.00
FHWA Rep.:		Date	ADJUSTMENT	\$0.00	\$0.00
Environmental:		Date	TOTAL	\$27,800.00	\$27,800.00
Other (specify):		Date	FEDERAL PARTICIPATION		
Other (specify):		Date	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:		Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:		Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:	<i>[Signature]</i>	Date <i>7/1/10</i>	FEDERAL FUNDING SOURCE PERCENT		