

**CONTRACT CHANGE ORDER**

Change Requested by: Engineer

**CCO: 134    Suppl. No. 0    Contract No. 04 – 0120F4    Road SF-80-13.2/13.9    FED. AID LOC.:****To: AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE**

*You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.*      **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

**Extra Work at Agreed Lump Sum:****ITEM 1.**

Provide compensation for net impacts associated with certain "approved as noted" changes to Submittal 234R08, "Dimension Control Plan: OBG & Crossbeams," including reworking the stiffener between Segments 1AAW and 1AW to comply with a L/150 dimensional control tolerance.

This change order fully resolves all costs associated with Contractor Request For Change Order (RFCO) number 67, "Stiffener Repair between Segments 1AAW & 1AW," and constitutes full settlement of NOPC 14 for OBG Lifts/Segments 1 through 12C. Lifts 13 and 14 are excluded from this change order and, if necessary, will be addressed in a future change order.

Extra Work at Lump Sum.....\$132,188.00

**ITEM 2.**

Provide compensation for impacts associated with certain "approved as noted" changes to Submittal 234, "Dimension Control Plan: OBG & Crossbeams," including the work necessary to fabricate the OBG skin plates straight within 1:1000 by meeting the straightness tolerance and the flatness tolerance requirements of the approved Dimensional Control Plan.

This change order fully resolves all costs associated with Contractor Request For Change Order (RFCO) number 66, "OBG Skin Plate Flatness," for OBG Lifts/Segments 1 through 12C. Lifts 13 and 14 are excluded from this change order and, if necessary, will be addressed in a future change order.

Additional work to perform field survey and necessary retrofit to bring OBG field joints into flatness compliance will be addressed in a future change order.

Extra Work at Lump Sum.....\$352,765.00

**CONTRACT CHANGE ORDER**

Change Requested by: Engineer

**CCO:** 134    **Suppl. No.** 0    **Contract No.** 04 - 0120F4    **Road** SF-80-13.2/13.9    **FED. AID LOC.:****CHANGE ORDER COST AND TIME SUMMARY**

(ITEM 1) Extra Work at Agreed Lump Sum	\$132,188.00
(ITEM 2) Extra Work at Agreed Lump Sum	\$352,765.00
Total net pay for this change order	\$484,953.00

This sum constitutes full and complete compensation for furnishing all labor, material, tools and incidentals including all markups by reason of this change.

Contract time is addressed in CCO 160 for all work identified in this change order. Therefore, contract time will not be adjusted in this change order.

**Estimated Cost:** Increase ☒ Decrease ☐ \$484,953.00**By reason of this order the time of completion will be adjusted as follows:** 0 days**Submitted by****Signature****Resident Engineer**

Kannu Balan, Senior T.E.

**Date** 11-18-10**Approval Recommended by****Signature****Principal Transportation Engineer**

Peter Siegenthaler, Prin. T.E.

**Date** 18 NOV 2010**Engineer Approval by****Signature****Principal Transportation Engineer**

Peter Siegenthaler, Prin. T.E.

**Date** 12-28-10

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

**NOTE:** If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

**Contractor Acceptance by****Signature**

(Print name and title)

BRIAN A. PETERSEN - PROJECT DIRECTOR

**Date**

22 DEC 10