

**CONTRACT CHANGE ORDER MEMORANDUM**

DATE: 11/30/2010 Page 1 of 1

TO: Pete Siegenthaler, Prin TE /		FILE: E.A. 04 - 0120F4	
FROM: Kannu Balan, Senior TE		CO-RTE-PM SF-80-13.2/13.9	
		FED. NO.	
CCO#: 147	SUPPLEMENT#: 0	Category Code: CHPT	CONTINGENCY BALANCE (incl. this change) <b>\$172,932,044.81</b>
COST: \$0.00 INCREASE <input type="checkbox"/> DECREASE <input type="checkbox"/>		HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00		IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Temp Cover OBG Assembly		PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: <b>2490</b> Day(s)	Time Adj. This Change: <b>0</b> Day(s)	Previously Approved CCO Time Adjustments: <b>501</b> Day(s)	Percentage Time Adjusted: (including this change) <b>20</b> %
			Total # of Unreconciled Deferred Time CCO(s): (including this change) <b>4</b>

**THIS CHANGE ORDER PROVIDES FOR:**


Providing weather protection for the Orthotropic Box Girder (OBG) Trial Assembly Area.

Due to concerns about schedule risks associated with OBG fabrication, the Contractor was directed to provide weather protection for OBG lifts outdoors to avoid possible delays from weather elements during survey, painting, and segment assembly. The Department believes that a temporary protective cover will mitigate future delays and possibly accelerate controlling items of work.

Since the cost for these change order items has been included in Contract Change Order 160 (CCO 160) resolution costs, the net payment in this change order is zero.

A determination of the delay in completion of the contract due to work specified by Contract Change Order 147, has been made in CCO 160. Therefore, no adjustment of time is warranted by reason of this change order.

This change order has concurrence from Peter Siegenthaler (Prin. T.E.) and Bill Casey (Structure Rep). Design and Maintenance concurrence are not required for this change.

<b>CONCURRED BY:</b>		<b>ESTIMATE OF COST</b>	
Construction Engineer: PCE, Pete Siegenthaler, Prin TE	Date 11/22/10	THIS REQUEST	TOTAL TO DATE
Bridge Engineer: Struct Rep, Bill Casey, Sup BE	Date 11/30/10	ITEMS	\$0.00
Project Engineer:	Date	FORCE ACCOUNT	\$0.00
Project Manager:	Date	AGREED PRICE	\$0.00
FHWA Rep.:	Date	ADJUSTMENT	\$0.00
Environmental:	Date	<b>TOTAL</b>	<b>\$0.00</b>
Other (specify):	Date	<b>FEDERAL PARTICIPATION</b>	
Other (specify):	Date	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:	Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date	FEDERAL FUNDING SOURCE	PERCENT
			
11-30-10			