

CONTRACT CHANGE ORDER MEMORANDUM

TO: Pete Siegenthaler, Prin TE /			FILE: E.A. 04 - 0120F4	
FROM: Kannu Balan, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
CCO#: 151 SUPPLEMENT#: 1 Category Code: CHPT			FED. NO.	
COST: \$100,000.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			CONTINGENCY BALANCE (incl. this change) \$171,557,872.11	
SUPPLEMENTAL FUNDS PROVIDED: \$100,000.00			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
CCO DESCRIPTION: Contractor Coordination			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 2

THIS CHANGE ORDER PROVIDES FOR:


As directed by the Engineer, coordinating work between the change order work being performed on the Skyway and project activities on the SAS as per Special Provisions Section 5-1.18 "AREA FOR CONTRACTOR'S USE" and Section 10-1.10 "COOPERATION."

The Department is preparing to issue several change orders to complete work remaining on the Skyway. Whether this Skyway work is performed by American Bridge / Fluor Enterprises Inc., A Joint Venture (ABFJV) or another Contractor, ABFJV will need to coordinate work adjacent to or within the contract limits to ensure that ongoing work in the SAS area is not affected.

This work will be paid as extra work at force account and the Department estimates it to total \$100,000.00, which can be financed from supplemental funds. The cumulative total of CCO 151S0 and CCO 151S1 is \$731,063.00.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from Peter Siegenthaler (Principal TE) and Ken Terpstra (Proj. Manager). Design and Maintenance concurrence are not required.

CONCURRED BY:			ESTIMATE OF COST	
Construction Engineer: PCE, Pete Siegenthaler, Prin TE	Date 2/18/11		THIS REQUEST	TOTAL TO DATE
Bridge Engineer: 	Date 22 FEB 11		ITEMS	\$0.00
Project Engineer:	Date		FORCE ACCOUNT	\$100,000.00
Project Manager: Proj Manager, Ken Terpstra	Date 2/19/11		AGREED PRICE	\$0.00
FHWA Rep.:	Date		ADJUSTMENT	\$0.00
Environmental:	Date		TOTAL	\$100,000.00
Other (specify):	Date		FEDERAL PARTICIPATION	
Other (specify):	Date		<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature: 	Date 2-22-11		FEDERAL FUNDING SOURCE	PERCENT
			_____	_____
			_____	_____