

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION  
**CONTRACT CHANGE ORDER MEMORANDUM**

DATE: 2/16/2011 Page 1 of 1

TO: Pete Siegenthaler, Prin TE /			FILE: E.A. 04 - 0120F4	
FROM: Kannu Balan, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
CCO#: 161 SUPPLEMENT#: 0 Category Code: CHPT			FED. NO.	
COST: \$14,815.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			CONTINGENCY BALANCE (incl. this change) <b>\$171,526,515.81</b>	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
CCO DESCRIPTION: Replace Bolts OBG Lift 6			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: <b>2490</b> Day(s)	Time Adj. This Change: <b>0</b> Day(s)	Previously Approved CCO Time Adjustments: <b>501</b> Day(s)	Percentage Time Adjusted: (including this change) <b>20</b> %	Total # of Unreconciled Deferred Time CCO(s): (including this change) <b>2</b>

**THIS CHANGE ORDER PROVIDES FOR:**

Replacing the high strength fasteners that connect the suspender brackets to the Orthotropic Box Girder in Lift 6, as directed by the Engineer.

These bolts are being replaced due to improper inspection verification. It was determined that the incorrect value for tension verification was used during testing. In order to alleviate any concerns about the validity of these connections, all of the previously installed fasteners will be replaced with new ones.

Replacement costs will be split 50/50 with the Contractor. For this change, the Contractor will be paid the agreed upon lump sum of \$14,815.00, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from Peter Siegenthaler (Principal TE), William Casey (Supervising BE), and Wenyi Long (Design Oversight). Maintenance concurrence is not required for this change.

<b>CONCURRED BY:</b>		<b>ESTIMATE OF COST</b>	
Construction Engineer: PCE, Pete Siegenthaler, Prin TE	Date 9/17/10	THIS REQUEST	TOTAL TO DATE
Bridge Engineer: Struct Rep, Bill Casey, Sup BE	Date 7/15/10	ITEMS \$0.00	\$0.00
Project Engineer: CT Oversight, Wenyi Long, P.E.	Date 9/20/10	FORCE ACCOUNT \$0.00	\$0.00
Project Manager:	Date	AGREED PRICE \$14,815.00	\$14,815.00
FHWA Rep.:	Date	ADJUSTMENT \$0.00	\$0.00
Environmental:	Date	<b>TOTAL \$14,815.00</b>	<b>\$14,815.00</b>
Other (specify):	Date	<b>FEDERAL PARTICIPATION</b>	
Other (specify):	Date	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:	Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date	FEDERAL FUNDING SOURCE	PERCENT
	2-16-11	_____	_____
		_____	_____