

CONTRACT CHANGE ORDER MEMORANDUM

TO: Pete Siegenthaler, Prin TE /		FILE: E.A. 04 - 0120F4
FROM: Kannu Balan, Senior TE		CO-RTE-PM SF-80-13.2/13.9
		FED. NO.
CCO#: 166	SUPPLEMENT#: 0	Category Code: CHGA
CONTINGENCY BALANCE (incl. this change)		\$56,065,431.40
COST: \$150,000.00	INCREASE <input checked="" type="checkbox"/>	DECREASE <input type="checkbox"/>
HEADQUARTERS APPROVAL REQUIRED?		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
SUPPLEMENTAL FUNDS PROVIDED: \$0.00		IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS?
		<input checked="" type="checkbox"/> YES <input type="checkbox"/> NO

CCO DESCRIPTION: E2 Bearing/Shear Key Survey		PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE		
Original Contract Time:	Time Adj. This Change:	Previously Approved CCO Time Adjustments:	Percentage Time Adjusted: (including this change)	Total # of Unreconciled Deferred Time CCO(s): (including this change)
2490 Day(s)	0 Day(s)	227 Day(s)	9 %	6

THIS CHANGE ORDER PROVIDES FOR:


Performing necessary survey at Pier E2 for bearings and shear keys, as directed by the Engineer.

During erection, bearings and shear keys will need to be adjusted to meet global tolerance requirements. This survey will verify the adjustability of the bearings and shear keys.

This work will be paid as extra work at force account and the Department estimates it to total \$150,000.00, which can be financed from the contingency fund.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from Peter Siegenthaler (Principal TE), William Casey (Structures Rep.), Marwan Nadar (Design JV), and Wenyi Long (Design Oversight).

CONCURRED BY:		ESTIMATE OF COST	
Construction Engineer: PCE, Pete Siegenthaler, Prin TE	Date 8/31/10	THIS REQUEST	TOTAL TO DATE
Bridge Engineer: Struct Rep, William Casey, Sup. B.	Date 8/30/10	ITEMS \$0.00	\$0.00
Project Engineer: CT Oversight, Wenyi Long, P.E.	Date 8/31/10	FORCE ACCOUNT \$150,000.00	\$150,000.00
Project Manager:	Date	AGREED PRICE \$0.00	\$0.00
FHWA Rep.:	Date	ADJUSTMENT \$0.00	\$0.00
Environmental:	Date	TOTAL \$150,000.00	\$150,000.00
Other (specify): Design of Record, Marwan Nader,	Date 8/26/10	FEDERAL PARTICIPATION	
Other (specify):	Date	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:	Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date	FEDERAL FUNDING SOURCE	PERCENT
	8-31-10	_____	_____
		_____	_____