

CONTRACT CHANGE ORDER MEMORANDUM

TO: Pete Siegenthaler, Prin TE /			FILE: E.A. 04 - 0120F4	
FROM: Kannu Balan, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
CCO#: 171 SUPPLEMENT#: 0 Category Code: BZZZ			FED. NO.	
COST: \$0.00 INCREASE <input type="checkbox"/> DECREASE <input type="checkbox"/>			CONTINGENCY BALANCE (incl. this change) \$172,932,044.81	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			HEADQUARTERS APPROVAL REQUIRED? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Revision to SP 10-1.13 CPM			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE				
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:

This change revises Special Provisions section 10-1.13, "Progress Schedule (Critical Path Method). It is anticipated that the approved specification revisions coupled with the memo of understanding will provide the project with a schedule that is flexible enough to quickly mitigate future impacts or delays.

The Department and ABFJV, in CCO 160S0, agreed to amend Special Provisions Section 10-1.13 via a future CCO. The parties agree the modifications proposed in CCO 171 to Special Provision Section 10-1.13 "Progress Schedule (Critical Path Method)" gives the project the best possible chance of meeting SSO and CCD set out in CCO 160.

This is a no cost change.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from Peter Siegenthaler (Principal TE), Rich Foley (HQ Oversight), and Ken Terpstra (Proj. Manager). Design and Maintenance concurrence are not required for this change.

The Resident Engineer requests Head Quarters CCO Desk "Issue and Approve".

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer: PCE, Pete Siegenthaler, Prin TE	Date	12/1/10	THIS REQUEST		TOTAL TO DATE
Bridge Engineer:	Date		ITEMS	\$0.00	\$0.00
Project Engineer:	Date		FORCE ACCOUNT	\$0.00	\$0.00
Project Manager: Proj Manager, Ken Terpstra	Date	12/1/10	AGREED PRICE	\$0.00	\$0.00
FHWA Rep.:	Date		ADJUSTMENT	\$0.00	\$0.00
Environmental:	Date		TOTAL	\$0.00	\$0.00
Other (specify): HQ, Rich Foley	Date	12/1/10	FEDERAL PARTICIPATION		
Other (specify):	Date		<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By: HQ, Larry Salhaney	Date	12/6/10	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:	Date		FEDERAL FUNDING SOURCE PERCENT		
					
12-20-10					