

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
CONTRACT CHANGE ORDER MEMORANDUM

DATE: 3/30/2011 Page 1 of 1

TO: Pete Siegenthaler, Prin TE /			FILE: E.A. 04 - 0120F4
FROM: Kannu Balan, Senior TE			CO-RTE-PM SF-80-13.2/13.9
CCO#: 177 SUPPLEMENT#: 0 Category Code: CHPA			FED. NO.
COST: \$122,789.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			CONTINGENCY BALANCE (incl. this change) \$173,751,718.11
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
CCO DESCRIPTION: Skyway Overhead Sign Structures			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %
			Total # of Unreconciled Deferred Time CCO(s): (including this change) 2

THIS CHANGE ORDER PROVIDES FOR:


Furnishing and installing missing walkways and safety railings on the three (3) overhead sign/CMS structures on the Skyway portion of the East Span San Francisco/Oakland Bay Bridge.

The missing sign/CMS structure items were not installed during the life of the Skyway contract (EA 04-012024) because they were not fabricated with the rest of the sign structure. By the time this was discovered, fabrication and installation of the missing components would have delayed the contract completion date. It was determined that if the contract were extended, the potential cost of contract delays attributable to the Department due to other issues was unreasonably high, so the contract was accepted on time and an appropriate credit was taken for this incomplete work by Skyway Project 04-012024 CCO 236.

The total cost of this change order is \$122,789.00, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from Peter Siegenthaler (Principal TE), Bill Casey (Supervising BE), Wenyi Long (Design Oversight), Lina Ellis (Maintenance), and Jing Chen (District Design).

CONCURRED BY:			ESTIMATE OF COST	
Construction Engineer: PCE, Pete Siegenthaler, Prin TE	Date	3/24/11	THIS REQUEST	TOTAL TO DATE
Bridge Engineer: William Casey, Sup BE	Date	3/18/11	ITEMS	\$0.00
Project Engineer: CT Oversight, Wenyi Long, P.E.	Date	3/22/11	FORCE ACCOUNT	\$0.00
Project Manager:	Date		AGREED PRICE	\$122,789.00
FHWA Rep.:	Date		ADJUSTMENT	\$0.00
Environmental:	Date		TOTAL	\$122,789.00
Other (specify): Struct. Maint, Lina Ellis	Date	3/22/11	FEDERAL PARTICIPATION	
Other (specify): District Design, Jing Chen	Date	3/22/11	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date		FEDERAL FUNDING SOURCE	PERCENT
 <div style="text-align: right; margin-right: 100px;">3-30-11</div>			_____	_____
			_____	_____
			_____	_____