

CONTRACT CHANGE ORDER MEMORANDUM

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
			FED. NO. No	
CCO#: 185	SUPPLEMENT#: 1	Category Code: CHPT	CONTINGENCY BALANCE (incl. this change) \$46,906,222.62	
COST: \$163,172.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Cable Shroud			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 9

THIS CHANGE ORDER PROVIDES FOR:

Revising cable shroud seal, erection plan, and fit-up with cable band. Eliminating seal rods, revising flange stiffeners, and furnishing and installing seal backer plates on West cable shroud.


CCO 185 S0 "PWS Cable Misc. Details" modified miscellaneous details on the cable system. This change order will modify the cable shroud seals due to as-built cable band gaps differing more than originally planned. The West cable shroud seal will also be revised to secure the neoprene gaskets. Oversized holes will be added to the mounting plate and shroud flange to provide flexibility and facilitate cable shroud erection.

This change order resolves the costs associated with Contractor Request for Information (RFI) numbers 2402, 2604, 2630, 2878, and 3209 with respect to changes listed above.

The total cost of this change order is \$152,343.00 lump sum and \$10,829.00 increase in contract item for a total of \$163,172.00, which can be financed from the contingency fund. A detailed cost analysis is on file. The cumulative total of CCO 185 S0 and S1 is \$616,020.00.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Wenyi Long (Bridge Design), Jing Chen (District Design), and Lina Ellis (Maintenance).

CONCURRED BY:			ESTIMATE OF COST	
Construction Engineer: William Casey, Sup TE	Date	8/28/12	THIS REQUEST	TOTAL TO DATE
Bridge Engineer: CT Oversight, Wenyi Long, P.E.	Date	9/7/12	ITEMS	\$10,829.00
Project Engineer: District Design, Jing Chen	Date	9/7/12	FORCE ACCOUNT	\$0.00
Project Manager: Proj Manager, Ken Terpstra	Date	8/29/12	AGREED PRICE	\$0.00
FHWA Rep.:	Date		ADJUSTMENT	\$152,343.00
Environmental:	Date		TOTAL	\$163,172.00
Other (specify): HQ, Rich Foley	Date	8/29/12	FEDERAL PARTICIPATION	
Other (specify): Struct. Maint, Lina Ellis	Date	9/7/12	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By: HQ, Larry Salhaney	Date	1/8/13	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date		FEDERAL FUNDING SOURCE	PERCENT
	10/15/13			