

**CONTRACT CHANGE ORDER**

Change Requested by: Engineer

CCO: 188    Suppl. No. 0    Contract No. 04 - 0120F4    Road SF-80-13.2/13.9    FED. AID LOC.:

To: **AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

**Extra Work at Force Account:**

Procure revised inboard and outboard cable railing, crossbeam railing, and Pier W2 cap beam railing.

Revise Special Provisions Section 10-1.77 "CABLE RAILING," as shown on sheet 2 of this change order.

Provide samples for approval prior to ordering plastic coating material.

The following revised plan sheets detail the changes addressed in this change order: 614R2, 615R2, 617R2, 618R2, 636R3, 636S1, 641S1R1, 641S2, 641S3, 641S4, 641S5, 805R2, 904R4, 908R2, 909S1R1, 909S2R1, 941R2, 953R2, 955R3, 955S1R2, 955S2R2, 955S3R1, 955S4R1, 955S5, and 955S6 (of 1204) as shown on sheets 3 through 27 of this change order.

Labor, equipment and material authorized by the Engineer, as necessary, will be paid in accordance with the provisions of Section 4-1.03D, "Extra Work" of the Standard Specifications and Section 5-1.24, "Force Account Payment" of the Special Provisions.

Estimated Cost of Extra Work at Force Account.....\$990,000.00

The field installation for the work referenced in this Contract Change Order is not required for Seismic Safety Opening (SSO) and will be addressed in a future change order.

Should effects resulting from the performance of this work, after achieving readiness for Seismic Safety Opening and opening to public traffic, have an impact on the work performed additional warranted compensation will be provided in accordance with Standard Specifications Section 4-1.03, "Changes," under a separate Contract Change Order.

Estimated Cost:    Increase     Decrease     \$990,000.00

By reason of this order the time of completion will be adjusted as follows:    0 Days


**Submitted by**

Signature     Resident Engineer    Darry Schram, Senior T.E.    Date 7-13-12

**Approval Recommended by**

Signature     Supervising Transportation Engineer    William Casey, Supervising T.E.    Date 7-13-12

**Engineer Approval by**

Signature     Supervising Transportation Engineer    William Casey, Supervising T.E.    Date 7-20-12

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

**NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.**

**Contractor Acceptance by**

Signature     (Print name and title)    Date 17 JUL 12  
**BRIAN A. PETERSEN - PROJECT DIRECTOR**