

**CONTRACT CHANGE ORDER MEMORANDUM**

DATE: 3/7/2013

Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
CCO#: 206 SUPPLEMENT#: 0 Category Code: CBPC			FED. NO.	
COST: \$79,862.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			CONTINGENCY BALANCE (incl. this change) \$89,265,180.99	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
CCO DESCRIPTION: Platform Modifications			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE				
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

**THIS CHANGE ORDER PROVIDES FOR:**

Modifying and raising pull box platform. Modifying both stairways on Service Platform 4. Repairing paint and galvanizing.

The pull box platform will be raised due to interference with the traveler. Contract Change Order (CCO) 38 "Crossbeam Kink" modified crossbeams in order to change their elevations to match with the Orthotropic Box Girder. The service platform stairs will be modified to match the revised elevation of the top of Crossbeam 1.

This change order resolves the costs associated with Contractor Request for Information (RFI) number 2448 with respect to changes listed above.

The total cost of this change order is \$79,862.00 lump sum, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

<b>CONCURRED BY:</b>			<b>ESTIMATE OF COST</b>	
Construction Engineer: William Casey, Sup TE	Date	3/7/13	THIS REQUEST TOTAL TO DATE	
Bridge Engineer:	Date		ITEMS	\$0.00 \$0.00
Project Engineer: CT Oversight, Wenyi Long, P.E.	Date	10/31/11	FORCE ACCOUNT	\$0.00 \$0.00
Project Manager:	Date		AGREED PRICE	\$79,862.00 \$79,862.00
FHWA Rep.:	Date		ADJUSTMENT	\$0.00 \$0.00
Environmental:	Date		TOTAL	\$79,862.00 \$79,862.00
Other (specify): Struct. Maint, Lina Ellis	Date	10/31/11	<b>FEDERAL PARTICIPATION</b>	
Other (specify): District Design, Jing Chen	Date	11/4/11	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue/Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date	3/7/13	FEDERAL FUNDING SOURCE	PERCENT