

**CONTRACT CHANGE ORDER MEMORANDUM**

DATE: 12/16/2011 Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: <b>E.A.</b> 04 - 0120F4	
FROM: Kannu Balan, Senior TE			<b>CO-RTE-PM</b> SF-80-13.2/13.9	
			<b>FED. NO.</b>	
CCO#: <b>210</b>	SUPPLEMENT#: <b>0</b>	Category Code: <b>CHPA</b>	CONTINGENCY BALANCE (incl. this change) <b>\$144,237,253.58</b>	
COST: <b>\$54,086.00</b> INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: <b>\$0.00</b>			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
<b>CCO DESCRIPTION:</b> SAS Security Enhancement			<b>PROJECT DESCRIPTION:</b> CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: <b>2490</b> Day(s)	Time Adj. This Change: <b>0</b> Day(s)	Previously Approved CCO Time Adjustments: <b>501</b> Day(s)	Percentage Time Adjusted: (including this change) <b>20</b> %	Total # of Unreconciled Deferred Time CCO(s): (including this change) <b>3</b>

**THIS CHANGE ORDER PROVIDES FOR:**

Fabricating and installing a lockable cover for the fender ladder and posting no trespassing signs.

This change order provides details to improve bridge security as requested by the California Highway Patrol. Various access restricting details such as a fender ladder cover and signs are added to deter trespassers into restricted areas.

The total cost of this change order is \$54,086.00, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

<b>CONCURRED BY:</b>			<b>ESTIMATE OF COST</b>		
Construction Engineer: William Casey, Sup TE	Date	7/26/11	THIS REQUEST TOTAL TO DATE		
Bridge Engineer: CT Oversight, Wenyi Long, P.E.	Date	7/18/11	ITEMS	\$0.00	\$0.00
Project Engineer: District Design, Jing Chen	Date	7/18/11	FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:	Date		AGREED PRICE	\$54,086.00	\$54,086.00
FHWA Rep.:	Date		ADJUSTMENT	\$0.00	\$0.00
Environmental:	Date		<b>TOTAL</b>	<b>\$54,086.00</b>	<b>\$54,086.00</b>
Other (specify):	Date		<b>FEDERAL PARTICIPATION</b>		
Other (specify): Struct. Maint, Lina Ellis	Date	7/18/11	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:	Date		FEDERAL FUNDING SOURCE PERCENT		
					