

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 12/5/2011 Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Kannu Balan, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
			FED. NO.	
CCO#: 212	SUPPLEMENT#: 0	Category Code: CXSA	CONTINGENCY BALANCE (incl. this change) \$144,910,079.58	
COST: (\$2,623.00) INCREASE <input type="checkbox"/> DECREASE <input checked="" type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Working Drawings Spec Change			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:


Eliminating the requirement to provide microfilm, electronic, and hard copies of the Working and Shop drawings by revising Special Provisions Section 5-1.01 "WORKING DRAWINGS."

Electronic and hard copies of the Working and Shop drawings are submitted throughout the project and are compiled in the PMIV document system. Therefore the Department does not need duplicate copies submitted at the completion of the contract. Through discussions with Steve Margaris (Specifications), Steve Hulsebus (Design), and Ken Brown (Maintenance) it was determined that microfilm is not necessary since the Department has the drawings electronically.

The total credit of this change order is (\$2,623.00), which can be returned to the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Ken Terpstra (Proj. Manager), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer:	William Casey, Sup TE	Date 9/22/11	THIS REQUEST		TOTAL TO DATE
Bridge Engineer:	District Design, Jing Chen	Date 9/26/11	ITEMS	\$0.00	\$0.00
Project Engineer:	CT Oversight, Wenyi Long, P.E.	Date 9/22/11	FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:	Proj-Manager, Ken Terpstra	Date 9/22/11	AGREED PRICE	\$0.00	\$0.00
FHWA Rep.:		Date	ADJUSTMENT	(\$2,623.00)	(\$2,623.00)
Environmental:		Date	TOTAL	(\$2,623.00)	(\$2,623.00)
Other (specify):	Struct. Maint, Lina Ellis	Date 9/27/11	FEDERAL PARTICIPATION		
Other (specify):	HQ, Rich Foley	Date 9/22/11	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:		Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:		Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:		Date	FEDERAL FUNDING SOURCE PERCENT		
					
12-5-11					