

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 12/8/2011 Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Kannu Balan, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
			FED. NO.	
CCO#: 214	SUPPLEMENT#: 0	Category Code: CHPA	CONTINGENCY BALANCE (incl. this change) \$144,630,744.58	
COST: \$11,274.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Skyway Hinge A Railing			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:


On the existing Skyway portion of the San Francisco/Oakland Bay Bridge East Span Seismic Safety Project, fabricating and installing a section of railing at Hinge A.

At Hinge A the grating between the bikepath and the bridge deck barrier rail ends. Although the grating is not intended for pedestrians, it is easily accessible from the road way and it is possible for a person to walk or stand near this edge. A section of "return railing" will be installed to provide fall protection at this end of the grating.

The total cost of this change order is \$11,274.00, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

CONCURRED BY:			ESTIMATE OF COST	
Construction Engineer: William Casey, Sup TE	Date	9/22/11	THIS REQUEST TOTAL TO DATE	
Bridge Engineer: CT Oversight, Wenyi Long, P.E.	Date	9/9/11	ITEMS	\$0.00 \$0.00
Project Engineer: District Design, Jing Chen	Date	9/8/11	FORCE ACCOUNT	\$0.00 \$0.00
Project Manager:	Date		AGREED PRICE	\$11,274.00 \$11,274.00
FHWA Rep.:	Date		ADJUSTMENT	\$0.00 \$0.00
Environmental:	Date		TOTAL	\$11,274.00 \$11,274.00
Other (specify):	Date		FEDERAL PARTICIPATION	
Other (specify): Struct. Maint, Lina Ellis	Date	9/8/11	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date		FEDERAL FUNDING SOURCE	PERCENT
 12-8-11				