

**CONTRACT CHANGE ORDER**

Change Requested by: Engineer

CCO: 215 Suppl. No. 0 Contract No. 04 - 0120F4 Road SF-80-13.2/13.9 FED. AID LOC.:

To: **AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

**NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

**Extra Work at Force Account:**

Procure a full set of replacement anchor bolts for potential use for connecting the Orthotropic Box Girder and crossbeams to the bearings and shear keys.

Labor, equipment and material authorized by the Engineer, as necessary, will be paid in accordance with the provisions of Section 4-1.03D, "Extra Work" of the Standard Specifications and Section 5-1.24, "Force Account Payment" of the Special Provisions.

Estimated Cost of Extra Work at Force Account.....\$350,000.00


By order of this change it is understood that additional field installation costs and associated time impacts for the field installation, if any, resulting from this change will be compensated for in a future change order.

Estimated Cost: Increase ☒ Decrease ☐ \$350,000.00

By reason of this order the time of completion will be adjusted as follows: 0 Days

Submitted by

Signature



Resident Engineer

Kannu Balan, Senior T.E.

Date 10-7-11

Approval Recommended by

Signature




Supervising Transportation Engineer

William Casey, Sup. T.E.

Date 10-17-11

Engineer Approval by

Signature



Supervising Transportation Engineer

William Casey, Sup. T.E.

Date 10-12-11

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

**NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.**

Contractor Acceptance by

Signature



(Print name and title)

BRIAN A. PETERSEN - PROJECT DIRECTOR

Date

11 OCT 11