

CONTRACT CHANGE ORDER MEMORANDUM

TO: Tony Anziano, Program Manager /		FILE: E.A. 04 - 0120F4	
FROM: Kannu Balan, Senior TE		CO-RTE-PM SF-80-13.2/13.9 FED. NO.	
CCO#: 222	SUPPLEMENT#: 0	Category Code: CHXX	CONTINGENCY BALANCE (incl. this change) \$113,062,771.58
COST: \$138,703.00		INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>	HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
SUPPLEMENTAL FUNDS PROVIDED: \$0.00		IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Additional Trelleborg Units		PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %
		Total # of Unreconciled Deferred Time CCO(s): (including this change) 3	

THIS CHANGE ORDER PROVIDES FOR:


As directed by the Engineer, procuring four additional Trelleborg expansion joint units.

Additional seismic joint units are being purchased so that Maintenance will have replacement parts available for future use. These units will be turned over to Maintenance for storage until needed. This purchase was requested by Mike Whiteside (Design Coordinator).

The total cost of this change order is \$138,703.00, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Mike Whiteside (Design Coordinator), and Lina Ellis (Maintenance).

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer: William Casey, Sup TE	Date	11/29/11	THIS REQUEST		TOTAL TO DATE
Bridge Engineer: Mike Whiteside	Date	11/15/11	ITEMS	\$0.00	\$0.00
Project Engineer:	Date		FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:	Date		AGREED PRICE	\$138,703.00	\$138,703.00
FHWA Rep.:	Date		ADJUSTMENT	\$0.00	\$0.00
Environmental:	Date		TOTAL	\$138,703.00	\$138,703.00
Other (specify): HQ, Rich Foley	Date	12/1/11	FEDERAL PARTICIPATION		
Other (specify): Struct. Maint, Lina Ellis	Date	11/29/11	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineers Signature:	Date		FEDERAL FUNDING SOURCE		PERCENT
		2-28-12			