

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 223 Suppl. No. 0 Contract No. 04 - 0120F4 Road SF-80-13.2/13.9 FED. AID LOC.:

To: AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Adjustment of Compensation at Lump Sum:

- Revise the details of the suspender rope split collars.
- Machine the face of the split collars at PP 108 and PP 110.
- Machine the face of the split collars at PP 104 and PP 106 that will be in contact with the suspender bracket. The Department and Contractor (ABFJV) will split this cost 50/50.

The following revised plan sheet details the changes addressed in this change order: 751R3 (of 1204) as shown on sheet 2 of this change order.

This change order resolves the costs associated with Contractor Request for Information (RFI) numbers 2646 and 2748 with respect to changes listed above.

For this work, the Contractor will receive a lump sum price of \$143,646.00. This sum constitutes full and complete compensation for furnishing all labor, material, tools and incidentals including all markups by reason of this change.

Adjustment of Compensation at Lump Sum..... \$143,646.00

Estimated Cost: Increase Decrease \$143,646.00

By reason of this order the time of completion will be adjusted as follows: 0 Days

Submitted by			
Signature		Resident Engineer	Date
		Darryl Schram, Senior T.E.	5/15/12

Approval Recommended by			
Signature		Supervising Transportation Engineer	Date
		William Casey, Supervising T.E.	5/18/12

Engineer Approval by			
Signature		Supervising Transportation Engineer	Date
		William Casey, Supervising T.E.	5-31-12

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by		
Signature	(Print name and title)	Date
	BRIAN A. PETERSEN - PROJECT DIRECTOR	23 MAY 12

