

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 9/4/2012

Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
CCO#: 227 SUPPLEMENT#: 0 Category Code: CHPT			CONTINGENCY BALANCE (incl. this change): \$103,518,728.58	
COST: \$169,126.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Barrier Cover Plate Modifications			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:

Revising the luminaires and sign supports barrier cover plates. Also, modifying the East Saddle Housing barrier cover plates and sealing the areas between adjacent cover plates.


Luminaires and sign support barrier cover plates will be revised to improve maintenance access and provide better protection against debris accumulation and moisture intrusion. Modifying the East Saddle Housing barrier cover plates and sealing the area between adjacent cover plates, which are attached to the barrier flange, to prevent water intrusion.

This change order resolves the costs associated with Contractor Request for Information (RFI) numbers 2773 and 2791 with respect to changes listed above.

A detailed cost breakdown from the Contractor has not been submitted at this time. The Department estimates an additional cost of \$169,126.00 for this change, which can be financed from the contingency fund.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has received concurrences from William Casey (Supervising TE), Rich Foley (HQ Oversight), Ken Terpstra (Project Manager), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer: William Casey, Sup TE	Date	12/20/11	THIS REQUEST		TOTAL TO DATE
Bridge Engineer: CT Oversight, Wenyi Long, P.E.	Date	8/21/12	ITEMS	\$0.00	\$0.00
Project Engineer: District Design, Jing Chen	Date	8/31/12	FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:	Date		AGREED PRICE	\$0.00	\$0.00
FHWA Rep.:	Date		ADJUSTMENT	\$169,126.00	\$169,126.00
Environmental:	Date		TOTAL	\$169,126.00	\$169,126.00
Other (specify): HQ, Rich Foley	Date	12/13/11	FEDERAL PARTICIPATION		
Other (specify): Struct. Maint, Lina Ellis	Date	8/21/12	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:	Date		FEDERAL FUNDING SOURCE PERCENT		
			9-18-12		