

**CONTRACT CHANGE ORDER MEMORANDUM**

DATE: 6/18/2012 Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
CCO#: 230 SUPPLEMENT#: 0 Category Code: CHPT			FED. NO.	
COST: \$95,428.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			CONTINGENCY BALANCE (incl. this change) <b>\$107,396,414.58</b>	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
CCO DESCRIPTION: Field Modification of Suspender Brackets			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: <b>2490</b> Day(s)	Time Adj. This Change: <b>0</b> Day(s)	Previously Approved CCO Time Adjustments: <b>501</b> Day(s)	Percentage Time Adjusted: (including this change) <b>20</b> %	Total # of Unreconciled Deferred Time CCO(s): (including this change) <b>3</b>

**THIS CHANGE ORDER PROVIDES FOR:**

Reinforcing the suspender brackets at PP 108 and PP 110.

The suspender brackets at PP 108 and PP 110 will develop significant stresses beyond yield during load transfer and near yield under the final dead load. A 60 mm thick web extension will be added to these brackets to increase their load capacity.

The total cost of this change order is \$95,428.00 lump sum, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

<b>CONCURRED BY:</b>			<b>ESTIMATE OF COST</b>		
Construction Engineer:	William Casey, Sup TE	Date 1/6/12	THIS REQUEST		TOTAL TO DATE
Bridge Engineer:	CT Oversight, Wenyi Long, P.E.	Date 1/9/12	ITEMS	\$0.00	\$0.00
Project Engineer:	District Design, Jing Chen	Date 1/9/12	FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:		Date	AGREED PRICE	\$0.00	\$0.00
FHWA Rep.:		Date	ADJUSTMENT	\$95,428.00	\$95,428.00
Environmental:		Date	<b>TOTAL</b>	<b>\$95,428.00</b>	<b>\$95,428.00</b>
Other (specify):	HQ, Rich Foley	Date 1/11/12	<b>FEDERAL PARTICIPATION</b>		
Other (specify):	Struct. Maint, Lina Ellis	Date 1/10/12	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:		Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:		Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:		Date	FEDERAL FUNDING SOURCE    PERCENT		