

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
CONTRACT CHANGE ORDER MEMORANDUM

DATE: 7/20/2012 Page 1 of 1

TO: Tony Anziano, Program Manager /		FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE		CO-RTE-PM SF-80-13.2/13.9	
CCO#: 234 SUPPLEMENT#: 0 Category Code: CBPC		FED. NO.	
COST: \$142,132.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>		CONTINGENCY BALANCE (incl. this change) \$103,255,023.58	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00		HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
CCO DESCRIPTION: Cable Tray Covers at W2		IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE		PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %
			Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:

Furnishing and installing covers on the bottom of Pier W2 cable trays.

The ladder type cable trays carrying conductors from the West end of the orthotropic box girder to Pier W2 are open on the bottom. This change order will close the bottom opening of the cable trays to protect the conductors from the elements, simplify maintenance painting operations, and prevent birds from entering.

The cost of this change order is \$142,132.00 lump sum, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer:	William Casey, Sup TE	Date	1/23/12	THIS REQUEST	TOTAL TO DATE
Bridge Engineer:	CT Oversight, Wenyi Long, P.E.	Date	2/22/12	ITEMS	\$0.00
Project Engineer:	District Design, Jing Chen	Date	3/9/12	FORCE ACCOUNT	\$0.00
Project Manager:		Date		AGREED PRICE	\$142,132.00
FHWA Rep.:		Date		ADJUSTMENT	\$0.00
Environmental:		Date		TOTAL	\$142,132.00
Other (specify):	HQ, Rich Foley	Date	1/24/12	FEDERAL PARTICIPATION	
Other (specify):	Struct. Maint, Lina Ellis	Date	2/23/12	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:		Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:		Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:		Date		FEDERAL FUNDING SOURCE	PERCENT
			7/20/12		