

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 1/18/2013 Page 1 of 1

TO: Tony Anziano, Program Manager /		FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE		CO-RTE-PM SF-80-13.2/13.9	
		FED. NO.	
CCO#: 238	SUPPLEMENT#: 0	Category Code: CHPT	CONTINGENCY BALANCE (incl. this change) \$93,892,438.99
COST: \$162,628.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
CCO DESCRIPTION: Retrofitting OBG at PP 119		PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %
			Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:


Adding longitudinal stiffeners to the Orthotropic Box Girder (OBG) side plates at PP 119 (Lifts 13AW and 13AE).

Structure Design (Wenyi Long) has requested longitudinal stiffeners be added to the OBG side plates at PP 119. The Contract plans do not require longitudinal stiffeners in this area. However, the Contract plans do require stiffeners before and after this area at PP 118 and 120. Four longitudinal stiffeners will be added at each location to provide continuity of load path.

The total cost of this change order is \$162,628.00 lump sum, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer:	William Casey, Sup TE	Date 4/16/12	THIS REQUEST		
Bridge Engineer:	CT Oversight, Wenyi Long, P.E.	Date 4/17/12	ITEMS	\$0.00	TOTAL TO DATE \$0.00
Project Engineer:	District Design, Jing Chen	Date 4/18/12	FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:		Date	AGREED PRICE	\$162,628.00	\$162,628.00
FHWA Rep.:		Date	ADJUSTMENT	\$0.00	\$0.00
Environmental:		Date	TOTAL	\$162,628.00	\$162,628.00
Other (specify):	HQ, Rich Foley	Date 4/23/12	FEDERAL PARTICIPATION		
Other (specify):	Struct. Maint, Lina Ellis	Date 4/18/12	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:	HQ, Sey Hossnieh	Date 8/2/12	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:		Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:		Date	FEDERAL FUNDING SOURCE PERCENT		
		1/18/13			