

CONTRACT CHANGE ORDER MEMORANDUM

TO: Tony Anziano, Program Manager /		FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE		CO-RTE-PM SF-80-13.2/13.9	
CCO#: 243 SUPPLEMENT#: 1 Category Code: CKPA		CONTINGENCY BALANCE (Incl. this change) \$82,389,361.04	
COST: \$15,763.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>		HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00		IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Barrier at W2 Closure Joint		PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %
			Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:

Welding the end cover plate to the barrier skin plate at the Pier W2 closure joint.

Contract Change Order (CCO) 243 S0 "Barrier Details at W2 Closure Joint" revised the steel barrier to concrete barrier interface between Pier W2 and the Orthotropic Box Girder but did not provide connection details for the cover plate to the barrier skin plate connection. This change order will connect the plates with welds.

This change order resolves the costs associated with Contractor Request for Information (RFI) number 3171 with respect to changes listed above.

The total cost of this change order is \$15,763.00, which can be financed from the contingency fund. A detailed cost analysis is on file. The cumulative total of CCO 243 S0 and S1 is \$86,327.00.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

CONCURRED BY:		ESTIMATE OF COST	
Construction Engineer: William Casey, Sup TE	Date 4/30/13	THIS REQUEST	TOTAL TO DATE
Bridge Engineer: CT Oversight, Wenyi Long, P.E.	Date 5/1/13	ITEMS	\$0.00
Project Engineer: District Design, Jing Chen	Date 5/2/13	FORCE ACCOUNT	\$0.00
Project Manager:	Date	AGREED PRICE	\$15,763.00
FHWA Rep.:	Date	ADJUSTMENT	\$0.00
Environmental:	Date	TOTAL	\$15,763.00
Other (specify): HQ, Rich Foley	Date 4/30/13	FEDERAL PARTICIPATION	
Other (specify): Struct. Maint, Lina Ellis	Date 5/1/13	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue/Approve) By:	Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date	FEDERAL FUNDING SOURCE	PERCENT
	5/7/13	_____	_____
		_____	_____