

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 8/9/2012

Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
CCO#: 255 SUPPLEMENT#: 0 Category Code: CHPT			CONTINGENCY BALANCE (incl. this change): \$99,928,521.27	
COST: \$50,588.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Paint Suspender Ropes			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:

Painting the portion of the suspender ropes within the grip of the elastomeric split collars and in contact with the caulking on the top of the elastomeric split collar, prior to installing split collars on the cable suspenders. Also, procuring three (3) elastomeric collar prototypes.



This change will provide protection against corrosion to the section of the suspender ropes within the grip of the split collars. Elastomeric collar prototypes are needed to determine the required snug fit.

This change order resolves the costs associated with Contractor Request for Information (RFI) number 2919 with respect to changes listed above.

This work is not covered by any contract items. Therefore, payment for the Extra Work will be a Lump Sum of \$50,588.00, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order will obtain concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Ken Terpstra (Project Manager), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer:	William Casey, Sup TE	Date 7/6/12	THIS REQUEST		TOTAL TO DATE
Bridge Engineer:	CT Oversight, Wenyi Long, P.E.	Date 7/16/12	ITEMS	\$0.00	\$0.00
Project Engineer:	District Design, Jing Chen	Date 7/16/12	FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:	Proj Manager, Ken Terpstra	Date 8/7/12	AGREED PRICE	\$50,588.00	\$50,588.00
FHWA Rep.:		Date	ADJUSTMENT	\$0.00	\$0.00
Environmental:		Date	TOTAL	\$50,588.00	\$50,588.00
Other (specify):	HQ, Rich Foley	Date 7/18/12	FEDERAL PARTICIPATION		
Other (specify):	Struct. Maint, Lina Ellis	Date 7/16/12	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:		Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:		Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:		Date	FEDERAL FUNDING SOURCE PERCENT		
 			<hr/> <hr/> <hr/>		