

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 255 Suppl. No. 0 Contract No. 04 - 0120F4 Road SF-80-13.2/13.9 FED. AID LOC.:

To: **AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

NOTE: This change order is not effective until approved by the Engineer.

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Extra Work at Lump Sum:

Prior to installing split collars on the cable suspenders, paint the portion of the suspender ropes within the grip of the elastomeric split collars and in contact with the caulking on the top of the elastomeric split collar. Paint with a single coat of Pegalink Primer and two coats of Noxyde Plus. Do not apply an acrylic finish coat. Test the caulking material for adhesion to the painted surface in accordance with Special Provisions Section 10-1.60 "CABLE SYSTEM," subsection "MATERIALS AND FABRICATION," subsection "Elastomeric Collars."

Provide 3 elastomeric collar prototypes for the Type 1 and Type II suspenders.

This change order resolves the costs associated with Contractor Request for Information (RFI) numbers 2919R0 and 2919R1 with respect to changes listed above.


For this work, the Contractor will receive a lump sum price of \$50,588.00. This sum constitutes full and complete compensation for furnishing all labor, material, tools and incidentals including all markups by reason of this change.

Extra Work at Lump Sum.....\$50,588.00


Estimated Cost: Increase ☒ Decrease ☐ \$50,588.00

By reason of this order the time of completion will be adjusted as follows: 0 Days

Submitted by

Signature  Resident Engineer Darryl Schram, Senior T.E. Date 12/14/12

Approval Recommended by

Signature  Supervising Transportation Engineer William Casey, Supervising T.E. Date 12/19/12


Engineer Approval by

Signature  Supervising Transportation Engineer William Casey, Supervising T.E. Date 12/19/12

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by

Signature  (Print name and title) BRIAN A. PETERSEN - PROJECT DIRECTOR Date 18 DEC 12