

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 9/4/2012 Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
FED. NO.				
CCO#: 261	SUPPLEMENT#: 0	Category Code: CHPT	CONTINGENCY BALANCE (incl. this change): \$101,891,672.51	
COST: \$230,350.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Remeasure and Retension Cable Bands			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:

Performing additional tensioning and measuring of cable band bolts.

During the initial installation and tensioning of the cable band bolts, and prior to the required tensioning before Phase I load transfer, the losses in cable band bolt tension were higher than anticipated. Therefore, the Department directed the Contractor to re-measurement and re-tensioning of cable band bolts in order to gather additional information. It is anticipated that the information gathered will be utilized to determine the procedures for further cable band bolt tensioning and measuring. Any future changes generated that require revisions to the plans, specifications, and/or extra work will be addressed in a separate change order.

The total cost of this change order is \$230,350.00 lump sum, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrences from Ken Terpstra (Project Manager), William Casey (Supervising TE), Rich Foley (HQ Oversight), and Wenyi Long (Bridge Design).

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer: William Casey, Sup TE	Date	8/29/12	THIS REQUEST		TOTAL TO DATE
Bridge Engineer: CT Oversight, Wenyi Long, P.E.	Date	8/29/12	ITEMS	\$0.00	\$0.00
Project Engineer:	Date		FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:	Date		AGREED PRICE	\$230,350.00	\$230,350.00
FHWA Rep.:	Date		ADJUSTMENT	\$0.00	\$0.00
Environmental:	Date		TOTAL	\$230,350.00	\$230,350.00
Other (specify): HQ, Rich Foley	Date	9/4/12	FEDERAL PARTICIPATION		
Other (specify):	Date		<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:	Date		FEDERAL FUNDING SOURCE PERCENT		
	10/23/12				