

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 6/28/2013 Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
			FED. NO. No	
CCO#: 278	SUPPLEMENT#: 1	Category Code: CXXX	CONTINGENCY BALANCE (incl. this change) \$78,286,147.22	
COST: \$10,000.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Replacement Suspender Spool			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:

Replacing the wooden spool (for the replacement suspender rope that was provided under Contract Change Order (CCO) 278 S0 "Suspender Rope Procurement") with a non-metallic, non-reactive coated steel spool.

The replacement suspender procured under CCO 278 S0 was delivered on a wooden spool. This change order will replace the wooden spool with a steel spool in order to preserve the suspender during long term storage. The suspender will be shipped to the fabricators facility for transfer to the new steel spool, and then returned to Pier 7 afterwards.

The estimated cost of this change order is \$10,000.00 force account, which can be financed from the contingency fund. The cumulative total of CCO 278 S0 and S1 is \$34,852.00. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Wenyi Long (Bridge Design), and Lina Ellis (Maintenance).

CONCURRED BY:			ESTIMATE OF COST	
Construction Engineer: William Casey, Sup TE	Date	6/8/13	THIS REQUEST TOTAL TO DATE	
Bridge Engineer: CT Oversight, Wenyi Long, P.E.	Date	6/10/13	ITEMS	\$0.00 \$0.00
Project Engineer:	Date		FORCE ACCOUNT	\$10,000.00 \$10,000.00
Project Manager:	Date		AGREED PRICE	\$0.00 \$0.00
FHWA Rep.:	Date		ADJUSTMENT	\$0.00 \$24,852.00
Environmental:	Date		TOTAL	\$10,000.00 \$34,852.00
Other (specify): HQ, Rich Foley	Date	6/10/13	FEDERAL PARTICIPATION	
Other (specify): Struct. Maint, Lina Ellis	Date	6/18/13	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date		FEDERAL FUNDING SOURCE	PERCENT
				