

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 279 Suppl. No. 0 Contract No. 04 - 0120F4 Road SF-80-13.2/13.9 FED. AID LOC.:

To: **AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE**

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract. **NOTE: This change order is not effective until approved by the Engineer.**

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Adjustment of Compensation at Agreed Lump Sum:

The Contractor shall implement the following measures to mitigate environmental conditions impacting Cable System painting and cleaning:

1. Provide environmental containment systems for the cleaning and painting of the Main Cable spans concurrently.
2. Procure and implement additional painting equipment and personnel required to clean and paint both North and South Suspender Ropes concurrently.

For this work, the Contractor will receive a lump sum price of \$2,194,317.00. This sum constitutes full and complete compensation for furnishing all labor, material, tools, and incidentals including all markups by reason of this change.

Adjustment of Compensation at Agreed Lump Sum..... \$2,194,317.00

This is a Department directed schedule risk mitigation effort separate from the CCO 160 agreement.

The Contractor shall agree to, within 30 days of the approval this CCO, incorporate this change in the next monthly schedule update as provided for in CCO 171.

Estimated Cost: Increase Decrease \$2,194,317.00

By reason of this order the time of completion will be adjusted as follows: 0 Days

Submitted by	Signature	Resident Engineer	William Casey, Supervising T.E.	Date	1-2-13
--------------	-----------	-------------------	---------------------------------	------	--------

Approval Recommended by	Signature	Program Manager	Tony Anziano, Program Manager	Date	1-2-13
-------------------------	-----------	-----------------	-------------------------------	------	--------

Engineer Approval by	Signature	Program Manager	Tony Anziano, Program Manager	Date	1/7/13
----------------------	-----------	-----------------	-------------------------------	------	--------

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by	Signature	(Print name and title)	Date
		BRIAN A. PETERSEN - PROJECT DIRECTOR	04 JAN 13