

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 8/22/2013 Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
			FED. NO. No	
CCO#: 287	SUPPLEMENT#: 0	Category Code: CHPA	CONTINGENCY BALANCE (incl. this change) \$56,648,256.62	
COST: \$51,941.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Hinge K Deck Plates			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:

Revising the placement of the Hinge KE & KW Trelleborg Transflex 2400.


Plan sheet 1166S21 dimensions the deck plate to be 2973 mm long, this length will be revised to 2873 mm to match the correct position as shown on plan sheet 1166S22. Correcting this dimension will move the Trelleborg units to the East which will require new holes for the drill and bond dowels. The gap will increase between the support bars and support plates, which will be filled with either thicker neoprene pads or by adding galvanized steel shims. Moving the Trelleborg units will also leave a gap between the elastomeric concrete and Trelleborg unit, which will be filled with additional elastomeric concrete.

This change order resolves the costs associated with Contractor Request for Information (RFI) numbers 3113R0 and 3113R1 with respect to changes listed above.

The total cost of this change order is \$51,941.00 lump sum, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer:	William Casey, Sup TE	Date 4/15/13	THIS REQUEST		TOTAL TO DATE
Bridge Engineer:	CT Oversight, Wenyi Long, P.E.	Date 4/15/13	ITEMS	\$0.00	\$0.00
Project Engineer:	District Design, Jing Chen	Date 4/16/13	FORCE ACCOUNT	\$0.00	\$0.00
Project Manager:		Date	AGREED PRICE	\$51,941.00	\$51,941.00
FHWA Rep.:		Date	ADJUSTMENT	\$0.00	\$0.00
Environmental:		Date	TOTAL	\$51,941.00	\$51,941.00
Other (specify):	HQ, Rich Foley	Date 4/15/13	FEDERAL PARTICIPATION		
Other (specify):	Struct. Maint, Lina Ellis	Date 4/16/13	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:		Date	FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:		Date	<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:			FEDERAL FUNDING SOURCE PERCENT _____ _____ _____		