

CONTRACT CHANGE ORDER

Change Requested by: Engineer

CCO: 292 Suppl. No. 0 Contract No. 04 - 0120F4 Road SF-80-13.2/13.9 FED. AID LOC.:

To: AMERICAN BRIDGE/FLUOR ENTERPRISES INC A JOINT VENTURE

You are directed to make the following changes from the plans and specifications or do the following described work not included in the plans and specifications for this contract.

NOTE: This change order is not effective until approved by the Engineer.

Description of work to be done, estimate of quantities and prices to be paid. (Segregate between additional work at contract price, agreed price and force account.) Unless otherwise stated, rates for rental of equipment cover only such time as equipment is actually used and no allowance will be made for idle time. This last percentage shown is the net accumulated increase or decrease from the original quantity in the Engineer's Estimate.

Extra Work at Lump Sum:

- At East Panel Points (EPP) 50 through 102, provide for elastomeric and split collar installation costs incurred prior to the Stop Work Notice.
- At EPP 50 through 102, remove elastomeric and split collars, abrade and buff both elastomeric collar halves, and after installation, clamp the upper halves of elastomeric collars together with cable ties in accordance with the revised installation procedure.
- At EPP 10 through 48 & West Panel Points (WPP) 10 through 102, where elastomeric collars have not been installed, abrade and buff both elastomeric collar halves, and after installation, clamp the upper halves of elastomeric collars together with cable ties in accordance with the revised installation procedure.
- Remove glue from the suspender ropes that interferes with elastomeric collar installation.
- Any areas of damaged existing paint due to glue removal shall be painted in accordance with Special Provisions Section 10-1.71 "Clean and Paint Cable System."

This change order resolves the costs associated with Contractor Request for Information (RFI) number 3168 R0 with respect to changes listed above.


For this work, the Contractor will receive a lump sum price of \$67,948.00. This sum constitutes full and complete compensation for furnishing all labor, material, tools and incidentals including all markups by reason of this change.

Extra Work at Lump Sum..... \$67,948.00

Estimated Cost: Increase ☒ Decrease ☐ \$67,948.00

By reason of this order the time of completion will be adjusted as follows: 0 Days

Submitted by

Signature  Resident Engineer Darryl Schram, Senior T.E. Date 5/29/13

Approval Recommended by

Signature  Supervising Transportation Engineer William Casey, Supervising T.E. Date 6-2-13


Engineer Approval by

Signature  Supervising Transportation Engineer William Casey, Supervising T.E. Date 6-10-13

We the undersigned contractor, have given careful consideration to the change proposed and agree, if this proposal is approved, that we will provide all equipment, furnish the materials, except as otherwise be noted above, and perform all services necessary for the work above specified, and will accept as full payment therefor the prices shown above.

NOTE: If you, the contractor, do not sign acceptance of this order, your attention is directed to the requirements of the specifications as to proceeding with the ordered work and filing a written protest within the time therein specified.

Contractor Acceptance by

Signature  (Print name and title) BRIAN A. PETERSEN - PROJECT DIRECTOR Date 07 JUN 13