

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
CONTRACT CHANGE ORDER MEMORANDUM

DATE: 5/1/2013 Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9
CCO#: 293 SUPPLEMENT#: 0 Category Code: CHPT			FED. NO. No
COST: \$39,096.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			CONTINGENCY BALANCE (incl. this change) \$84,310,758.04
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
CCO DESCRIPTION: Cable Band Bolt Paint Repair			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO
PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE			
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %
			Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:

Furnishing, installing, and painting polyester adhesive labels placed over the ends of the cable band bolts. For painting cable bands prior to completion of bolt tensioning, masking the threads and dimples at the ends of bolts. For cable band bolt heads that were painted prior to completion of bolt tensioning, removing masking magnet, applying the adhesive label, applying a coat of Pegalink primer over the label, then applying finish coat paint. Repairing damaged paint resulting from final jacking and measuring performed under CCO 268.

Adhesive labels will be installed to preserve the measurement dimples in the ends of the cable band bolts for future use. Consistent precise measurement requires that the anvils of the extensometer be inserted into the machined dimples. Painting the dimples would render them useless for future measurement. The labels will be painted white to match the bridge color. This change order will repair any paint damage that resulted from revised cable band bolt tensioning procedures performed under Contract Change Order (CCO) 268 "Final Cable Band Bolt Tensioning."

The total cost of this change order is \$39,096.00 lump sum, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Wenyi Long (Bridge Design), Jing Chen (District Design), and Bill Zanetich (Maintenance).

CONCURRED BY:			ESTIMATE OF COST	
Construction Engineer: William Casey, Sup TE	Date	2/25/13	THIS REQUEST	TOTAL TO DATE
Bridge Engineer: CT Oversight, Wenyi Long, P.E.	Date	2/25/13	ITEMS	\$0.00
Project Engineer: District Design, Jing Chen	Date	2/26/13	FORCE ACCOUNT	\$0.00
Project Manager:	Date		AGREED PRICE	\$39,096.00
FHWA Rep.:	Date		ADJUSTMENT	\$0.00
Environmental:	Date		TOTAL	\$39,096.00
Other (specify): HQ, Rich Foley	Date	2/25/13	FEDERAL PARTICIPATION	
Other (specify): Struct Maint, Bill Zanetich, P.E.	Date	2/26/13	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING	
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)	
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS	
Resident Engineer's Signature:	Date		FEDERAL FUNDING SOURCE	PERCENT
	5/1/13		_____	_____
			_____	_____