

CONTRACT CHANGE ORDER MEMORANDUM

DATE: 3/8/2013

Page 1 of 1

TO: Tony Anziano, Program Manager /			FILE: E.A. 04 - 0120F4	
FROM: Darryl Schram, Senior TE			CO-RTE-PM SF-80-13.2/13.9	
FED. NO.				
CCO#: 299	SUPPLEMENT#: 0	Category Code: CLPK	CONTINGENCY BALANCE (incl. this change) \$89,190,180.99	
COST: \$75,000.00 INCREASE <input checked="" type="checkbox"/> DECREASE <input type="checkbox"/>			HEADQUARTERS APPROVAL REQUIRED? <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO	
SUPPLEMENTAL FUNDS PROVIDED: \$0.00			IS THIS REQUEST IN ACCORDANCE WITH ENVIRONMENTAL DOCUMENTS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO	
CCO DESCRIPTION: Traveler Actuator Painting			PROJECT DESCRIPTION: CONSTRUCT SELF-ANCHORED SUSPENSION BRIDGE	
Original Contract Time: 2490 Day(s)	Time Adj. This Change: 0 Day(s)	Previously Approved CCO Time Adjustments: 501 Day(s)	Percentage Time Adjusted: (including this change) 20 %	Total # of Unreconciled Deferred Time CCO(s): (including this change) 3

THIS CHANGE ORDER PROVIDES FOR:


Painting white the barrel of the elevating platform actuator lower mechanical tube on the travelers.

The traveler actuator assemblies have been painted a yellow color per Federal Standard No. 595B, No. 13432 in accordance with Special Provisions Section 10-1.63 "Traveler Scaffolds." These actuators are visible from the waterway and the barrel will be painted white to match the bridge color, while the rest of the actuator will remain yellow for safety.

The total cost of this change order is \$75,000.00 extra work at force account, which can be financed from the contingency fund. A detailed cost analysis is on file.

No time adjustment is warranted as this change order does not affect the controlling operation.

This change order has concurrence from William Casey (Supervising TE), Rich Foley (HQ Oversight), Wenyi Long (Bridge Design), Lina Ellis (Maintenance), and Jing Chen (District Design).

CONCURRED BY:			ESTIMATE OF COST		
Construction Engineer: William Casey, Sup TE	Date	2/26/13	THIS REQUEST	TOTAL TO DATE	
Bridge Engineer: CT Oversight, Wenyi Long, P.E.	Date	2/26/13	ITEMS	\$0.00	\$0.00
Project Engineer: District Design, Jing Chen	Date	2/26/13	FORCE ACCOUNT	\$75,000.00	\$75,000.00
Project Manager:	Date		AGREED PRICE	\$0.00	\$0.00
FHWA Rep.:	Date		ADJUSTMENT	\$0.00	\$0.00
Environmental:	Date		TOTAL	\$75,000.00	\$75,000.00
Other (specify): HQ, Rich Foley	Date	2/26/13	FEDERAL PARTICIPATION		
Other (specify): Struct. Maint, Lina Ellis	Date	2/28/13	<input type="checkbox"/> PARTICIPATING <input type="checkbox"/> PARTICIPATING IN PART <input checked="" type="checkbox"/> NONE <input type="checkbox"/> NON-PARTICIPATING (MAINTENANCE) <input type="checkbox"/> NON-PARTICIPATING		
District Prior Approval By:	Date		FEDERAL SEGREGATION (if more than one Funding Source or P.I.P. type)		
HQ (Issue Approve) By:	Date		<input type="checkbox"/> CCO FUNDED PER CONTRACT <input type="checkbox"/> CCO FUNDED AS FOLLOWS		
Resident Engineer's Signature:	Date		FEDERAL FUNDING SOURCE	PERCENT	
	3/11/13				